





059C00071N Inspector: Greg Cady Entered by: GCADY 06/25/2018 Standard (24 months)

	IDENTI	FICATION		Poor	Hea	th Index:	76.55
Structure Num (8):	059C	:00071N	SubStd	: No	 Sub	Std Reason:	Not Sub-Standa
NBI Number:	059C	00071N	Inspe	ction Type	Freq (92)	Last Insp (93)	Next Insp
Structure Name:			Routine	,	24	6/25/2018	6/25/2020
Location (9):	764 F	T NE OF KY236	Element		24	6/25/2018	6/25/2020
Carries (7):	HART	MAN RD	Fracture C	Critical (A)		1/1/1901	1/1/1901
Type of Service (42A):	1 Higł	nway	Underwate	er (B)		1/1/1901	1/1/1901
Feature Crossed (6):	VIOX	CREEK	Special In:	sp (C)		12/21/2017	1/1/1901
Type of Service (42B):	5 Wat	terway			LOAD RATI	NG AND POSTING	
Placecode (4):	Not A	pplicable	Posting S	Status(41):		A Open, no restr	iction
County (3):	Kento	n (059)	Posting (70):		5 At/Above Lega	l Loads
State (1):	21 Ke	ntucky	Signs Po	sted Cardina	11: 	No	
Admin Area:	Inven	tory	Recmd Dat	sted Non-Ca	rumai:	Posted Date:	
District:	Distrio	ct 6	Requir	red Postinas	(Tons.)	Field Pos	tings (Tons.)
Latitude (16):	39° 1	' 50"	Gross:		(*****)	Gross:	• • •
Longitude (17):	84° 3	. 50 6' 54"	Truck T	ype 1:		Truck Type 1	
Owner (22)	Citv/M	Junicipal Hwy Agenc	Truck T	ype 2:		Truck Type 2	
Maint Resp (21)	Citv/M	Junicipal Hwy Agenc	Truck T	ype 3: vpo 4:		Truck Type 3	
Veer Built (27):	1061	Border State (98A): Not Applicable (P)		ype 4.		SUV 5:	
Year Built (27):	1901	Border Number (99):	SUV 6:			SUV 6:	
rear Recon (106):			SUV 7:			SUV 7:	
		% Responsibility (98B):	EV2:				
$\left(\right)$			<u></u>			1	
	DECK						
Deck Geometry (68):		N NOL APPIICADIE (NBI)					
Deck Area:		777.68 ft ²					
Deck Type (107):		N N/A (NBI)		4		4	
Wearing Surface (108A):		N N/A (no deck (NBI))		2017		201	8
Membrane (108B):		N N/A (no deck (NBI))			CULVERT C	ONDITION	
Approach Roadway width	า (32):	27.89 ft.	Culvert Rat	ing (62):		4 Considerable	Damage
Width Curb to Curb (51):		0.00 ft.	Channel Ra	ating (61):		5 Bank Prot Ero	ded
Deck Protection (108C):		N N/A (no deck (NBI))					
O. to O. Width (52):		0.00 ft.	Bridge Rail	(364).		N N/A or not red	nuired
Curb / Sidewalk Width L (50A):	0.00 ft.	Transition ((268).		N N/A or not rec	uired
Curb / Sidewalk Width R	(50B):	0.00 ft.		(300). Pail (26C):		N N/A or not rec	uired
Median (33):	TRUCTI	0 No median	Approach F	Rail Ends (36	יוס).	N N/A or not rec	uired
# of Main Spans (45):	moere	2	Structure F	valuation (6)	∠). 7)·	4 Minimum Tole	erable
# of Approach Spans (46)		2			·)•		
Main Material (43 Δ):	•	1 Concrete		<u>SUB</u>	STRUCTURE	<u>E GEOMETRY</u>	
Main Design (43 B):		19 Culvert	Navigation	Control (38)		Permit Not Rea	uired
Max Span Length (48):		12 14 ft	Vortical Cla	aranco (39).			
Structure Longth (40):		27 80 ft	Horizontal (Cloaranco (A)	0).		
NBIS Length (37):			Pier Protect	tion (111).	0).	Not Applicable (P)
Temp Structure (103):		Not Applicable (P)	Lift Bridge	Vertical Clea	rance (116):	•)
Skew (34):		15°	Scour Ratin	na (113)		8 Stable Above	Footing
Structure Flared (35):		0 No flare	Waterway A	Adequacy (71):	6 Equal Minimu	m
Parallel Structure (101):		No bridge exists	Channel Ra	ating (61):	,	5 Bank Prot Ero	oded
Approach Alignment (72)	:	6 Equal Min Criteria		J (/-			

Inspection Report





059C00071N Inspector: Greg Cady Entered by: GCADY 06/25/2018 Standard (24 months)

		KYTC FIELDS	
Overlay:	No	Scour Observed:	Minor Scour
Overlay Type:	None	Scour Risk :	Low Risk
Overylay Thickness:		Scour Analysis/Assessment :	Assessment Performed
Overlay Year:		Scour POA :	Not Required
Cross Section:	Yes	Scour POA Date :	
Cross Section Date:	03/03/2017	Next Cross Section Due Date :	06/25/2026

ROUTE ON STRUC	TURE: HARTMAN	RD			
ROADWAYI	OCATION	ROADWAY	CLASSIFICATION	I CLEAR	ANCES
Pos Prefix (5A): Kind of Hwy (5B):	Route On Structure 5 City Street	Funct Class (26): Level Service (5C):	19 Urban Local 1 Mainline	Vertical (10): Min Vert Over (53): Vert Ref (54A):	99.99 ft. 99.99 ft. N Feature not hwy or RR
Route Num (5D):	03000	NHS (104):	0 Not on NHS	Undrclearnce (54B):	0.00 ft.
LRS Route (13A/B):		Defense Hwy (100):	0 Not a STRAHNET hwy	Horizontal (47):	14.76 ft.
Milepost (11):	0.15 mi	Toll Facility (20):	3 On free road	Min Lat Left (56):	0.00 ft.
Suffix (5E):	0 N/A (NBI)	ADT (29):	2,535 Cars/Day	Min Lat Right (55B):	0.00 ft.
Lanes On (28A):	1	Pct Trucks (109):	6.00%	Horiz Ref (55A):	N Feature not hwy or RR
Detour Length (19):	1.86 mi	ADT Year (30):	2018	Underclearance (69):	N Not applicable (NBI)
1		1			



STRUCTURE NOTES

STRUCTURE STAMPED 1958

This structure used to be a state structure named 059B00019N and was converted to a city (Erlanger) structure and is now 059C00071N. 03/03/2017 GTC

INSPECTION NOTES

Inspected by gcady

SCOUR NOTES

See media tab for scour assessment and scour risk assessment for scour analysis. EDV 7/20/2017 **LOAD RATING NOTES**

12/21/2017 Posting was rescinded based on review of the culvert and location of roadway over structure. Michael Edwards, Nick Reis, and myself visited structure and took measurements to verify location of roadway in relation to the original structure and the extension that contains both a steel and concrete portion. Roadway is located over original structure, which is what the load rating is in relation to. The load rating is controlled by flexure in the bottom slab, at either side of the interior wall Analysis by Kentucky Transportation Center (KTC) under Research Project "FRT 198, Load Rating of Bridge Size Culverts" RTB

11/17/2017 Post at roadway limits due to engineering judgement based on condition of the culvert and consultant load ratings. RTB

COMPLIANCE NOTES



ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
240	Steel Culvert	3	06/25/2018	218.00	ft	93.00	50.00	75.00	0.00
Steel Cul	vert*								
Portion	of culvert structure that	is of	Corrugated Met	al Pipe desig	jn is	along cente	r in betwee	n concrete	sections of
structure									
Note the	at access to enter complete	ely t	hrough this porti	on of structur	re (CN	IP) was four	nd to be lir	nited at thi	s time, due
to dept	h of channel, as well as	drift	debris buildup	during time	of ins	spection. M	etal pipe se	ection was	entered into
several fe	eet along both the inlet and outle	t ends	s for inspection revie	ew.					
Metal o	culvert pipe section of s	tructu	ire was found	to have mu	ltiple	large areas	of bulging	conditions	(significant
amount)	at this time, showing	poor	shape (wavy)	randomly thro	ughout	. Areas	of bulging	conditions	were found
randomly	/ throughout both sides and top of	of culv	vert pipe.						
Areas o	of rusting conditions have	star	ted to become	exposed in	randon	n locations	throughout i	nterior porti	on of pipe
along str	eam flow line.								
Random	areas of splice connect	ion	bolts were foun	d showing s	signs	of leaching,	which has	caused l	light rusting
condition	ns and dark staining to occur in a	reas.							
Note th	at jointed connection betwe	en d	concrete culvert	and metal cul	lvert i	s of very	boor design,	with fill n	naterial over
concrete	portion of structure falling throu	gh an	d draining into meta	I pipe in area of	joint.		•		
(See Pho	tos)	-	-		-				

1000	Corrosion	3	06/25/2018	38.00	ft	0.00	0.00	38.00	0.00
	Corrosion* Areas of rustin	a conditions h	nave started to	become ex	posed in	random locat	ions througho	ut interior port	ion of pipe
	along stream flow Random areas conditions and da (See Photos)	/ line. of splice co ark staining to oc	nnection bolts ccur in areas.	were found	showing	signs of lea	ching, which	has caused l	light rusting

ELEMINED ELEMENT NAME ENVI INSO DATE QUANTITY LINITS CS 4 CS 2	UI UI I
ELEMINERI ELEMENTINAME ENVI INSPIDATE OLIANITITY LUNITS COLD COLD COLD	
	CS 4
241 Re Conc Culvert 3 06/25/2018 110.00 ft 62.00 34.00 14.00	0.00



Re Conc Culvert* Portion of culvert structure that is of Reinforced Concrete Double Box design is both the west/left most end and east/right most side of structure. Note that a single box design was used in area of joint between concrete double boxes to round corrugated pipe. Random areas of both vertical and diagonal cracking conditions were found throughout walls of both barrels #1 and #2, along with areas of construction joints. Most areas of cracks, as well as construction joints were found showing leaching conditions, causing dark damp staining and efflorescence on walls. Note that varying degrees of settlement was found in single concrete box portion of structure at connection to double box portion. Single box portion is approximately 30.0 feet in length, showing up to approximately 4.0 inches of settlement along connection to double box portion (up to approximately 4.0 inches at connection to barrel #1 and up to approximately 2.0 inches at connection to barrel #2). with leaching Areas of both vertical and diagonal cracking were also found in single barrel portion of structure, conditions as well. Deteriorating conditions with some exposed rusting reinforcing steel were found occurring in concrete material in areas of joints in between portions of structure, with opened joint showing moderate to heavy leakage during time of inspection.

(See Photos)

1220	Deterioration (Other)	3	06/25/2018	24.00	ft	0.00	10.00	14.00	0.00
	Deterioration (Oth Deteriorating co	er)* nditions with	some exposed	rusting	reinforcing	steel were	found occurri	ng in concrete	material in
	areas of joints inspection. (See Photos)	in between p	ortions of struct	ure, with	opened jo	oint showing	moderate to he	eavy leakage du	uring time of

<u>6000</u> Scoι	ır	3	06/25/2018	14.00	ft	0.00	14.00	0.00	0.00
	Scour* Scouring conditions v which is forming a hole (See Photos)	were found in channel be	occurring along ed at site.	the outlet	end of	structure,	due to stream	energy dispersal	actions,

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
800	Culv Wingwall	3	06/25/2018	34.00	(LF)	17.00	0.00	17.00	0.00
Culv Win Concrete minor designed Noted minor at (See Pho	gwall* wingwall elements of stru amount of settlement an I at this time. displacement starting to o this time. tos)	icture d d occur	are located at isplacement/misalig in wingwalls	the inlet of Inment; other should remai	struc wise n clo	ture, which element we sely watche	were found re found d during f	starting to to be per iuture inspec	showing a forming as ctions, only



059C00071N Inspector: Greg Cady Entered by: GCADY 06/25/2018 Standard (24 months)

4000 Settlement 3 06/25/2018 17.00 (LF) 0.00 0.00 17.00 0.00 Settlement* Concrete wingwall elements of structure are located at the inlet of structure, which were found starting to showing a minor amount of settlement and displacement/misalignment; otherwise element were found to be performing as designed at this time.

ELEM NBR	ELEMENT NAME Culv Headwall	ENV 3	INSP. DATE 06/25/2018	QUANTITY 26.00	UNITS	CS 1 26.00	CS 2	CS 3 0.00	CS 4
	dwall*								

Concrete headwall element of structure is located on the inlet end of structure only, which was found to be performing as designed at this time.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
856	Chan Drift	3	06/25/2018	1.00	(EA)	0.00	0.00	0.00	1.00

Chan Drift*

Note that a heavy amount of channel drift debris was found hung on center curtain wall at the inlet of structure, with a heavy amount found hung and built up on center curtain wall at union between downstream end of metal pipe and downstream most double box culvert section.

All channel drift debris found hung or built up at site of structure needs to be removed as soon as possible. Removal of such drift debris buildup will help relieve stream flow and allow stream depth to recede through portions of structure (restriction of stream flow).

(See Photos)

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
858	Channel Alignment	3	06/25/2018	1.00	(EA)	0.00	1.00	0.00	0.00

Channel Alignment*

Note that aggradation debris buildup was found throughout channel bed at the inlet site of structure, along with random areas of buildup found throughout interior portions of barrels (silt, sand, stone, etc.). (See Photos)

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
859	Vegetation	3	06/25/2018	1.00	(EA)	1.00	0.00	0.00	0.00
Vegetation* Vegetation growth was found to be hanging over the headwalls									



059C00071N

Inspector: Greg Cady Entered by: GCADY 06/25/2018 Standard (24 months)



059C00071N

Inspector: Greg Cady Entered by: GCADY 06/25/2018 Standard (24 months)



Approach # 1



Approach # 2



Inlet end (right) of structure



Vegetation growth hanging over headwalls





Stream drift hung at the inlet end of the barrels



Vertical misalignment/displacement found occurring in both inlet wingwall elements.



Aggredation build up found throughout the structure



Light cracking with staining found in the barrel roofs.



Random transverse cracking with efflorescence staining found in the barrel roofs



Jointed union between double box barrel and single box Note leaking conditions, deteriorating material and settlement occurring. Photo taken of joint in barrel #1



Looking from barrel #1 through transition between box culvert and metal pipe



Bulging found randomly in the single barrel pipe portion of the culvert



View through culvert, note stream drift bulid up at the beginning of the secont section of double barrel culvert, at outlet end of structure.



Outlet (left) end of structure



Poured concrete in place at the outlet end of barrel # 2



Heavy deterioration at the outlet end of the structure



Erosion control in place downstream from the structure



Deterioration of outlet center curtain wall



Veiw through barrel # 2 from outlet



View through barrel # 1 from outlet



Pipe cast into wall of barrel # 1 near outlet end of structure.



Debris build up in at union of single barrel to double barrel outlet portion.