

Strand Associates, Inc.® (SAI)

**Item No. 5-441.01: Oldham County – US 42 Widening
Local Officials Meeting**


Kentucky Transportation Cabinet – District 5

February 18, 2026



Project Review

- Project location
- Initial design contract
 - Preliminary design start: 2006
 - Local elected officials meeting 2007
 - Public meeting 2008
 - Final design start 2012
- Right of way acquisition
 - Start: 2013
 - Clearance: 2019
- New design contract (Strand)
 - Started October 2025






Project Review

- Traffic
 - 2006 counted 18,200 ADT, predicted 39,200 ADT in 2032 (3% growth)
 - 2015 counted 15,700 ADT, predicted 23,300 ADT in 2036 (2% growth)
 - 2024 counted 16,800 AADT (appears to be 0.5%, ≈17,800 AADT in 2036)
- Utilities
 - LG&E Electric plans to clear trees in 2026, begin relocations early 2027
 - LG&E Gas has preliminary plans
 - LWC Water has preliminary plans
 - Communications utility coordination ongoing
- Environmental
 - CE Level I approved 2010 and expired in 2014, will be re-evaluated

Design Updates

- Limited to purchased right of way
- Lane width reduction
- Storm sewer updates
- Retaining wall design
- Entrance design
- Pavement design
- Environmental services



Funding Summary

Phase	FY	Funding	Cost
Final Design	2025	SLO	\$560,000
Right of Way	Complete		
Utilities	2025	SLO	\$1,900,000
Construction	2027	SLO	\$6,275,000



Next Steps

- Joint Inspection Submittal – June 2026
- Final Plan Submittal – September 2026
- Utility Relocation – Through 2027
- Construction – 2028 (pending utility relocations & funding)