



Bridge Inspection Report

056B00250N

Inspector: Darren Stewart

Entered by: DSTEWART

01/13/2021


Standard (24 months)

IDENTIFICATION		
Structure Num (8):	056B00250N	
NBI Number:	056B00250N	
Structure Name:	—	
Location (9):	0.4 MI W OF RALPH AVE	
Carries (7):	I-264	
Type of Service (42A):	1 Highway	
Feature Crossed (6):	P&L RAILWAY	
Type of Service (42B):	2 Railroad	
Placecode (4):	Not Applicable	
County (3):	Jefferson (056)	
State (1):	21 Kentucky	
Admin Area:	Inventory	
District:	District 5	
Latitude (16):	38° 12' 49"	
Longitude (17):	85° 49' 23"	
Owner (22):	State Highway Agency	
Maint. Resp. (21):	State Highway Agency	
Year Built (27):	1970	Border State (98A): Not Applicable (P)
Year Recon (106):	2003	Border Number (99):
		% Responsibility (98B): -1

Poor		Heath Index:	85.65
SubStd:	No	SubStd Reason:	Not Sub-Standa
Inspection Type	Freq (92)	Last Insp (93)	Next Insp
Routine	24	1/13/2021	1/13/2023
Element	24	1/13/2021	1/13/2023
Fracture Critical (A)		1/1/1901	1/1/1901
Underwater (B)		1/1/1901	1/1/1901
Special Insp (C)		8/11/2020	1/1/1901


LOAD RATING AND POSTING	
Posting Status(41):	A Open, no restriction
Posting (70):	5 At/Above Legal Loads
Signs Posted Cardinal:	No
Signs Posted Non-Cardinal:	No
Recmd Date:	Posted Date:
Required Postings (Tons.)	Field Postings (Tons.)
Gross:	Gross:
Truck Type 1:	Truck Type 1
Truck Type 2:	Truck Type 2
Truck Type 3:	Truck Type 3
Truck Type 4:	Truck Type 4
SUV 5:	SUV 5:
SUV 6:	SUV 6:
SUV 7:	SUV 7:
EV Single Axle:	EV Gross:
EV Tadem Axle:	

DECK GEOMETRY	
Deck Geometry (68):	9 Above Desirable Crit
Deck Area:	45,562.00 ft ²
Deck Type (107):	1 Concrete-Cast-in-Place
Wearing Surface (108A):	1 Monolithic Concrete
Membrane (108B):	0 None
Deck Protection (108C):	1 Epoxy Coated Reinforci
Approach Roadway width (32):	105.50 ft.
Width Curb to Curb (51):	105.50 ft.
O. to O. Width (52):	111.10 ft.
Curb / Sidewalk Width L (50A):	0.00 ft.
Curb / Sidewalk Width R (50B):	0.00 ft.
Median (33):	3 Closed Med w/Barriers



Deck Rating (58):	5 Fair
Bridge Rail (36A):	1 Meets Standards
Transition (36B):	1 Meets Standards
Approach Rail (36C):	1 Meets Standards
Approach Rail Ends (36D):	1 Meets Standards

SUPERSTRUCTURE GEOMETRY	
# of Main Spans (45):	7
# of Approach Spans (46):	0
Main Material (43 A):	2 Concrete Continuous
Main Design (43 B):	04 Tee Beam
Max Span Length (48):	85.00 ft.
Structure Length (49):	410.10 ft.
NBIS Length (37):	Long Enough
Temp Structure (103):	Not Applicable (P)
Skew (34):	99°
Structure Flared (35):	0 No flare
Parallel Structure (101):	No bridge exists
Approach Alignment (72):	8 Equal Desirable Crit



Superstructure Rating (59):	5 Fair
Structure Evaluation (67):	4 Minimum Tolerable



Bridge Inspection Report

056B00250N

Inspector: Darren Stewart


Entered by: DSTEWART

01/13/2021

Standard (24 months)

SUBSTRUCTURE GEOMETRY

Navigation Control (38): NA-no waterway
Nav Vert Clearance (39):
Nav Horiz Clearance (40):
Pier Protection (111): Not Applicable (P)
Lift Bridge Vertical Clearance (116):
Scour Rating (113): N Not Over Waterway
Waterway Adequacy (71): N Not applicable



Substructure Rating (60): 4 Poor
Channel Rating (61): N N/A (NBI)

KYTC FIELDS

Overlay: No	Scour Observed: N/A
Overlay Type: None	Scour Risk : N/A
Overlay Thickness:	Scour Analysis/Assessment : Not Required
Overlay Year:	Scour POA : Not Required
Cross Section: Not Required	Scour POA Date :
Cross Section Date:	Next Cross Section Due Date :

1ST NON-CARD ROUTE ON: I-264 NC

ROADWAY LOCATION		ROADWAY CLASSIFICATION		CLEARANCES	
Pos Prefix (5A):	1st Non-Card Route	Funct Class (26):	11 Urban Interstate	Vertical (10):	99.99 ft.
Kind of Hwy (5B):	1 Interstate Hwy	Level Service (5C):	1 Mainline	Min Vert Over (53):	99.99 ft.
Route Num (5D):	00264	NHS (104):	1 On the NHS	Vert Ref (54A):	R Railroad beneath struc
LRS Route (13A/B):	IO0264_000/00	Defense Hwy (100):	1 On Interstate STRAHNET	Undrclearance (54B):	23.42 ft.
Milepost (11):	4.65 mi	Toll Facility (20):	3 On free road	Horizontal (47):	52.67 ft.
Suffix (5E):	0 N/A (NBI)	ADT (29):	59,068 Cars/Day	Min Lat Left (56):	0.00 ft.
Lanes Under (28B):	6	Pct Trucks (109):	10.00%	Min Lat Right (55B):	10.60 ft.
Detour Length (19):		ADT Year (30):	2021	Horiz Ref (55A):	R Railroad beneath struc
				Underclearance (69):	4 Tolerable

ROUTE ON STRUCTURE: I-264

ROADWAY LOCATION		ROADWAY CLASSIFICATION		CLEARANCES	
Pos Prefix (5A):	Route On Structure	Funct Class (26):	11 Urban Interstate	Vertical (10):	99.99 ft.
Kind of Hwy (5B):	1 Interstate Hwy	Level Service (5C):	1 Mainline	Min Vert Over (53):	99.99 ft.
Route Num (5D):	00264	NHS (104):	1 On the NHS	Vert Ref (54A):	R Railroad beneath struc
LRS Route (13A/B):	IO0264_000/00	Defense Hwy (100):	1 On Interstate STRAHNET	Undrclearance (54B):	23.42 ft.
Milepost (11):	4.64 mi	Toll Facility (20):	3 On free road	Horizontal (47):	52.83 ft.
Suffix (5E):	0 N/A (NBI)	ADT (29):	59,068 Cars/Day	Min Lat Left (56):	0.00 ft.
Lanes On (28A):	6	Pct Trucks (109):	10.00%	Min Lat Right (55B):	10.60 ft.
Detour Length (19):	0.65 mi	ADT Year (30):	2021	Horiz Ref (55A):	R Railroad beneath struc
				Underclearance (69):	4 Tolerable



Bridge Inspection Report

056B00250N

Inspector: Darren Stewart

Entered by: DSTEWART

01/13/2021

Standard (24 months)

STRUCTURE NOTES

-In 2003, rehab included a 10" concrete deck-over with epoxy reinforcement, compression joint seals, 3) barrier walls, 4) elastomeric bearing pads, and 5) built up pedestals to accommodate new bearings.

-During the 2020 NBI submittal, it was decided to code the 10" concrete deck as Element 12 instead of 38 due to an error with the FHWA error check. EDV 8/11/2020

INSPECTION NOTES

-Routine inspection performed by Darren F. Stewart, Stephanie A. Stoops & Marcella R. Kennedy
01/13/2021.

SCOUR NOTES

LOAD RATING NOTES

8/26/13 Controlling member for the load rating is any interior beam in the continuous spans for Inventory and Operating and Type 4 at 1.4 (26.1167ft from the beginning of span 1). Controlling member for Types 1-3 is Girder 12 in Span 4 and the critical point is 1.5 (midspan). DGA

7/26/21 Controlling member is the 45.172ft beam in span 4, interior beam in the continuous span for Type 4. All beams with 10 inch concrete overlay and no FWS, DN 25388. DGA

10/31/22 Considered shear. DGA

COMPLIANCE NOTES



Bridge Inspection Report

056B00250N

Inspector: Darren Stewart

Entered by: DSTEWART

01/13/2021

Standard (24 months)

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
12	Re Concrete Deck	3	01/13/2021	45,556.00	sq.ft	21,952.00	684.00	22,920.00	0.00

In 2003, original deck was scarified and a new 10 inch deck with epoxy coated reinforcement was poured on top. Deck over has widespread dense map cracking, some with wide separation. Heavier amounts noted through all but Span 4 of EBL, with similar cracking found the full length of WBL and affecting full lane widths in both directions. There is a fire damaged area of approximately 27 feet X 10 feet in Span 2, near the south barrier wall, that affects mostly the emergency lane and a small portion of the travel lane.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
16	Re Conc Top Flange	3	01/13/2021	45,556.00	sq.ft	44,865.00	680.00	11.00	0.00

Top surface cannot be inspected due to 2003 deck over. Top flange soffit has transverse cracking with efflorescence in Span 5 along WB half and in Span 6 along EB and WB, and a few other localized areas. North overhang has deep spalling with exposed rebar over Pier 5, and there are a few other spalls scattered throughout, some with exposed steel reinforcement.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
110	Re Conc Opn Girder/Beam	3	01/13/2021	5,741.00	ft	5,673.00	13.00	55.00	0.00

Girders have delaminated areas and spalling with exposed steel reinforcement scattered throughout (worst case at Span 3-Girder 10 at Pier 3). Girders 9 and 12 have 3 feet of wide longitudinal cracking and delaminated areas near Abutment 1 bearing, while Girder 10 at Abutment 1 is now spalled with exposed steel reinforcement. Wide vertical cracking noted in exterior web of Girder 14 at Pier 2 and Pier 3.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
205	Re Conc Column	3	01/13/2021	44.00	each	22.00	5.00	17.00	0.00

Columns have wide vertical cracking (up to 5/8 inch wide), delaminated areas, unsound patches, large spalls, and/or exposed steel reinforcement. Pier 5-Column 2 has two full-height, wide vertical cracks; one of which is along a line of epoxy injection completed during 2003 rehab project. There are voids and concrete is unsound for this repair.



Bridge Inspection Report

056B00250N

Inspector: Darren Stewart

Entered by: DSTEWARD

01/13/2021

Standard (24 months)

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
215	Re Conc Abutment	3	01/13/2021	250.00	ft	110.00	126.00	14.00	0.00

All bearing pedestals have had concrete repairs, some are cracking. Abutments have moderate to wide vertical cracking, delaminated areas, and a few spalls greater than 6 inches wide with exposed steel reinforcement, some with section loss at Abutment 1 near the south end.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
234	Re Conc Pier Cap	3	01/13/2021	665.00	ft	326.00	137.00	202.00	0.00

All bearing pedestals have had concrete repairs, some are cracking. Pier caps have moderate to wide cracking, delaminated areas, and large spalls (at least 3 inches deep in some areas) with exposed steel reinforcement and section loss (worst at Piers 2, 3, and 5)

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
301	Pourable Joint Seal	3	01/13/2021	265.00	ft	0.00	212.00	53.00	0.00

Relief cuts over Piers 2-4 EBL and Piers 2-3 WBL have what appears to be a pourable sealant material across 53 feet of the deck at each pier.
Edge failure noted along each location with approximately 40 feet affected by sealant failure in EBL and 13 feet in WBL.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
302	Compressn Joint Seal	3	01/13/2021	360.00	ft	0.00	90.00	190.00	80.00

Compression joint seals have majority of length affected by adhesion failure at the EB Abutment 1 and Pier 5 joints. Partial adhesion loss in a portion of WB Pier 5 and full length along Abutment 8 joints. All joints have debris in both shoulders, and WB Pier 5 joint has debris throughout.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
310	Elastomeric Bearing	3	01/13/2021	154.00	each	0.00	154.00	0.00	0.00

Bearing assemblies have freckling rust. At Abutment 8, anchor bolts at Girders 1, 8, 10, and 11 appear to have been installed out of vertical plumb. Elastomeric pads for all girders except Girder 12 show no signs of eastward expansion (32 degrees at time of inspection). Beam 5 at Abutment 8 has a missing nut on anchor bolt.



Bridge Inspection Report

056B00250N

Inspector: Darren Stewart

Entered by: DSTEWARD

01/13/2021

Standard (24 months)

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
331	Re Conc Bridge Railing	3	01/13/2021	1,640.00	ft	1,261.00	350.00	29.00	0.00

Barrier walls have moderate to wide vertical cracks, some with efflorescence, and horizontal cracking in WB median rail. South railing has roughly 27 feet of heavy scaling from collision and fire damage in Span 2, and two wide cracks.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
850	2nd Elem	3	01/13/2021	1.00	(EA)	0.00	0.00	1.00	0.00

Diaphragms have cracking and spalling, some areas with exposed steel reinforcement.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
851	Transitions	3	01/13/2021	1.00	(EA)	0.00	0.00	1.00	0.00

Abutment 1 WBL transition repair (concrete repairs to approach roadway) left the fast lane with transition unchanged (approximately 3/4")

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
859	Vegetation	3	01/13/2021	1.00	(EA)	0.00	0.00	1.00	0.00

Cut brush is piled at the south side of Spans 4 and 5, restricting inspection in these areas.

056B00250N Routine Inspection 01/13/2021



North Profile



South Profile

056B00250N Routine Inspection 01/13/2021



Looking north at P&L Railway




Looking east along I-264 EB toward Cane Run Road/KY 1934 over P&L Railway

056B00250N Routine Inspection 01/13/2021



Compression joint seal over Abutment 1 EBL




Closeup of compression joint seal over Abutment 1 EBL

056B00250N Routine Inspection 01/13/2021



Map cracking noted in deck over Span 1



Another location of map cracking noted in deck over Span 1

056B00250N Routine Inspection 01/13/2021



Closer view of dense map cracking in Span 1 -- heavier amounts typical of all but Span 4 EBL; affects full length of WBL & full lane widths in each direction of travel



Relief cut over Pier 2 EBL with what appears to be a pourable sealant material across 53 feet of the deck with edge failure at random locations along length of joint. 16 feet affected by sealant failure

056B00250N Routine Inspection 01/13/2021



Fire damage along the south barrier wall of EBL in Span 2



Map cracking typical of that found in deck over Span 2

056B00250N Routine Inspection 01/13/2021



Relief cut over Pier 3 EBL with what appears to be a pourable sealant material across 53 feet of the deck with edge failure at random locations along length of joint. 14 feet affected by sealant failure



Closer view of edge failure over Pier 3 EBL

056B00250N Routine Inspection 01/13/2021




Relief cut over Pier 4 EBL with what appears to be a pourable sealant material across 53 feet of the deck with edge failure at random locations along length of joint. 10 feet affected by sealant failure



Closer view of edge failure over Pier 4 EBL

056B00250N Routine Inspection 01/13/2021



Map cracking again found in Span 3



Ponding against barrier wall in Span 4 EBL

056B00250N Routine Inspection 01/13/2021




Compression joint seal over Pier 5 EBL



Closer view of compression joint seal over Pier 5 EBL

056B00250N Routine Inspection 01/13/2021



Deck cracking over Span 7 EBL



Some areas in emergency lane EBL with sound patching

056B00250N Routine Inspection 01/13/2021



Deck has popout aggregate failures throughout



Compression joint seal over Abutment 8 EBL

056B00250N Routine Inspection 01/13/2021



Looking west along I-264 EB toward Bells Lane/KY 2056 over P&L Railway



Looking east along I-264 WB toward Cane Run Road/KY 1934 over P&L Railway

056B00250N Routine Inspection 01/13/2021



Abutment 1 WBL transition repair left one lane with transition unchanged



Closer view of transition at Abutment 1 WBL

056B00250N Routine Inspection 01/13/2021



Compression joint seal over Abutment 1 WBL



Typical condition of barrier wall

056B00250N Routine Inspection 01/13/2021



Relief cut over Pier 2 WBL with what appears to be a pourable sealant material across 53 feet of the deck with edge failure at random locations along length of joint. 9 feet affected by sealant failure




Relief cut over Pier 3 WBL with what appears to be a pourable sealant material across 53 feet of the deck with edge failure at random locations along length of joint. 4 feet affected by sealant failure

056B00250N Routine Inspection 01/13/2021



Ponding along barrier wall in Span 4 WBL



Compression joint seal over Pier 5 WBL



Closer view of compression joint seal over Pier 5 WBL



Compression joint seal over Abutment 8 WBL

056B00250N Routine Inspection 01/13/2021



Looking west along I-264 WB toward Bells Lane/KY 2056 over P&L Railway



Abutment 1



South end of Abutment 1 with spalling, exposed steel reinforcement with section loss



Closer view of above photo

056B00250N Routine Inspection 01/13/2021



Abutment 1-Girders 9 & 10



Closer view of Abutment 1-Girders 10



Abutment 1-Girder 12



Closer view of Abutment 1-Girder 12 with side longitudinal cracking in lower portion of beam web

056B00250N Routine Inspection 01/13/2021



Typical bearing device condition at Abutment 1, showing Beam 12 device



West face Pier 2

056B00250N Routine Inspection 01/13/2021



East face Pier 2



Typical repaired bearing device & pedestal condition at Pier 2

056B00250N Routine Inspection 01/13/2021



Looking up at Span 2 girders with patched areas & Pier 2 cap deterioration



Span 2 girders have spalling with exposed steel reinforcement



Pier 2-Girder 14 with vertical cracking at beam end



West face Pier 3

056B00250N Routine Inspection 01/13/2021



East face Pier 3



Bottom side of Cap 3 and deck soffit patching near pier



Pier 3-Column 1



Span 3-Pier 3-Girder 10 with spalling and exposed steel reinforcement



Pier 3-Column 6 with wide cracking & delamination near bottom of cap



West face Pier 4

056B00250N Routine Inspection 01/13/2021



East face Pier 4



Pier 4-Column 1

056B00250N Routine Inspection 01/13/2021



Cut brush debris stacked up between Spans 4 & 5



Closer view of debris pile through Span 4



West face Pier 5



East face Pier 5 and debris pile under Span 5



Pier 5-Column 2 with side vertical cracking on multiple faces



Pier 5-Column 2 west face with full height wide vertical cracking along a line of epoxy injection locations made as part of 2003 rehab project



Pier 5-Column 2 south face with full height wide vertical cracking



Pier 5-Column 4 with wide vertical cracking



Deep large spalling in overhang above north end of Pier 5



Span 5 deck soffit under WBL



Span 5 deck soffit under EBL



Deck soffit patching over Pier 5

056B00250N Routine Inspection 01/13/2021



West face Pier 6



East face Pier 6



Span 6 deck soffit over WBL



Deck soffit has some spalling with exposed steel reinforcement

056B00250N Routine Inspection 01/13/2021



West face Pier 7



East face Pier 7



Typical repaired condition of bearing devices and pedestals at Pier 7



Abutment 8

056B00250N Routine Inspection 01/13/2021



Centerline of Abutment 8 backwall with cracking and staining



Abutment 8-Girder 1 pedestal spalling

056B00250N Routine Inspection 01/13/2021



Abutment 8-Girder 1 anchor bolt appears to have been epoxied out of vertical plumb, as the bearing pad has no sign of expansion



Abutment 8-Girder 5 missing nut on north side

056B00250N Routine Inspection 01/13/2021



Closer view of Abutment 8-Girder 7 missing nut on north side -- note vertical cracking over bearing



Abutment 8-Girder 10 with vertical/diagonal cracking just behind the sole plate of bearing device



Abutment 8-Girder 12 with misaligned anchor bolt



Abutment 8-Girder 12 with misaligned anchor bolt and slight expansion of the elastomeric pad toward the abutment backwall