




Bridge Inspection Report

056B00182N

Inspector: Blake Combs
Entered by: BCOMBSCON
12/10/2024
Standard (24 months)

<u>IDENTIFICATION</u>			
Structure Num (8):	056B00182N		
NBI Number	056B00182N		
Structure Name:			
Location (9):	0.4 MI N OF US 60A		
Carries (7):	I-65		
Type of Service (42A):	1 Highway		
Feature Crossed (6):	KY 61 (E BRANDEIS AVE)		
Type of Service (42B):	1 Highway		
Placecode (4):	Not Applicable		
County (3):	Jefferson (056)		
State (1):	21 Kentucky		
Admin Area:	Inventory		
District:	District 5		
Latitude (16):	38° 13' 6"		
Longitude (17):	85° 45' 8"		
Owner (22):	State Highway Agency		
Maint. Resp. (21):	State Highway Agency		
Year Built (27):	1957	Border State (98A):	Not Applicable (P)
Year Recon (106):	1982	Border Number (99):	
		% Responsibility (98B):	

Poor		Heath Index:	83.50
SubStd: No		SubStd Reason:	Not Sub-Standa
Inspection Type	Freq (92)	Last Insp (93)	Next Insp
Routine	24	12/10/2024	12/10/2026
Element	24	12/10/2024	12/10/2026
Fracture Critical (A)		1/1/1901	1/1/1901
Underwater (B)		1/1/1901	1/1/1901
Special Insp (C)		1/26/2017	1/1/1901
<u>LOAD RATING AND POSTING</u>			
Posting Status(41):		A Open, no restriction	
Posting (70):		5 At/Above Legal Loads	
Signs Posted Cardinal:		No	
Signs Posted Non-Cardinal:		No	
Recmd Date:		Posted Date:	
<u>Required Postings (Tons.)</u>		<u>Field Postings (Tons.)</u>	
Gross:		Gross:	
Truck Type 1:		Truck Type 1:	
Truck Type 2:		Truck Type 2:	
Truck Type 3:		Truck Type 3:	
Truck Type 4:		Truck Type 4:	
SUV 5:		SUV 5:	
SUV 6:		SUV 6:	
SUV 7:		SUV 7:	
EV Single Axle:		EV Single Axle:	
EV Tadem Axle:		EV Tadem Axle:	
EV Gross:		EV Gross:	

<u>DECK GEOMETRY</u>	
Deck Geometry (68):	7 Above Min Criteria
Deck Area:	13,969.00 ft²
Deck Type (107):	1 Concrete-Cast-in-Place
Wearing Surface (108A):	6 Bituminous
Membrane (108B):	0 None
Deck Protection (108C):	1 Epoxy Coated Reinforci
Approach Roadway width (32):	95.00 ft.
Width Curb to Curb (51):	95.00 ft.
O. to O. Width (52):	101.30 ft.
Curb / Sidewalk Width L (50A):	0.00 ft.
Curb / Sidewalk Width R (50B):	0.00 ft.
Median (33):	3 Closed Med w/Barriers
	
<u>DECK CONDITION</u>	
Deck Rating (58):	5 Fair
Bridge Rail (36A):	0 Substandard
Transition (36B):	0 Substandard
Approach Rail (36C):	0 Substandard
Approach Rail Ends (36D):	0 Substandard



Bridge Inspection Report

056B00182N

Inspector: Blake Combs


Entered by: BCOMBSCON

12/10/2024

Standard (24 months)

SUPERSTRUCTURE GEOMETRY

of Main Spans (45): 3
of Approach Spans (46): 0
Main Material (43 A): 2 Concrete Continuous
Main Design (43 B): 04 Tee Beam
Max Span Length (48): 58.00 ft.
Structure Length (49): 137.90 ft.
NBIS Length (37): Long Enough
Temp Structure (103): Not Applicable (P)
Skew (34): 0°
Structure Flared (35): 0 No flare
Parallel Structure (101): No || bridge exists
Approach Alignment (72): 8 Equal Desirable Crit




SUPERSTRUCTURE CONDITION

Superstructure Rating (59): 5 Fair
Structure Evaluation (67): 4 Minimum Tolerable

SUBSTRUCTURE GEOMETRY

Navigation Control (38): NA-no waterway
Nav Vert Clearance (39): 0.00 ft.
Nav Horiz Clearance (40): 0.00 ft.
Pier Protection (111): Not Applicable (P)
Lift Bridge Vertical Clearance (116):
Scour Rating (113): N Not Over Waterway
Waterway Adequacy (71): N Not applicable



SUBSTRUCTURE CONDITION

Substructure Rating (60): 4 Poor
Channel Rating (61): N N/A (NBI)

KYTC FIELDS

Overlay:	Yes	Scour Observed:	N/A
Overlay Type:	L T Polymer Asph	Scour Risk :	N/A
Overlay Thickness:	2.25 in.	Scour Analysis/Assessment :	Not Required
Overlay Year:	2012	Scour POA :	Not Required
Cross Section:	Not Required	Scour POA Date :	
Cross Section Date:		Next Cross Section Due Date :	

1ST NON-CARD ROUTE ON: I-65 NC

ROADWAY LOCATION		ROADWAY CLASSIFICATION		CLEARANCES	
Pos Prefix (5A):	1st Non-Card Route	Func Class (26):	11 Urban Interstate	Vertical (10):	99.99 ft.
Kind of Hwy (5B):	1 Interstate Hwy	Level Service (5C):	1 Mainline	Min Vert Over (53):	99.99 ft.
Route Num (5D):	00065	NHS (104):	1 On the NHS	Vert Ref (54A):	H Hwy beneath struct
LRS Route (13A/B):	IO0065_000/00	Defense Hwy (100):	1 On Interstate STRAHNET	Undrclearnce (54B):	13.92 ft.
Milepost (11):	133.33 mi	Toll Facility (20):	3 On free road	Horizontal (47):	47.50 ft.
Suffix (5E):	0 N/A (NBI)	ADT (29):	122,958 Cars/Day	Min Lat Left (56):	4.40 ft.
Lanes Under (28B):	6	Pct Trucks (109):	16.00%	Min Lat Right (55B):	5.50 ft.
Detour Length (19):	8.00 mi	ADT Year (30):	2024	Horiz Ref (55A):	H Hwy beneath struct
				Underclearance (69):	3 Intolerable - Correct



Bridge Inspection Report

056B00182N

Inspector: Blake Combs

Entered by: BCOMBSCON

12/10/2024

Standard (24 months)

1ST NON-CARD ROUTE UNDER: E BRANDEIS AVE

ROADWAY LOCATION		ROADWAY CLASSIFICATION		CLEARANCES	
Pos Prefix (5A):	1st Non-Card Route	Func Class (26):	16 Urban Minor Arterial	Vertical (10):	14.75 ft.
Kind of Hwy (5B):	3 State Hwy	Level Service (5C):	1 Mainline	Min Vert Over (53):	99.99 ft.
Route Num (5D):	00061	NHS (104):	0 Not on NHS	Vert Ref (54A):	H Hwy beneath struct
LRS Route (13A/B):		Defense Hwy (100):	0 Not a STRAHNET hwy	Undrclearnce (54B):	13.92 ft.
Milepost (11):	10.91 mi	Toll Facility (20):	3 On free road	Horizontal (47):	24.75 ft.
Suffix (5E):	0 N/A (NBI)	ADT (29):	6,761 Cars/Day	Min Lat Left (56):	4.40 ft.
Lanes Under (28B):	3	Pct Trucks (109):	9.00%	Min Lat Right (55B):	5.50 ft.
Detour Length (19):	1.00 mi	ADT Year (30):	2023	Horiz Ref (55A):	H Hwy beneath struct
				Underclearance (69):	3 Intolerable - Correct

ROUTE UNDER STRUCTURE: E BRANDEIS AVE Y

ROADWAY LOCATION		ROADWAY CLASSIFICATION		CLEARANCES	
Pos Prefix (5A):	One Route Under	Func Class (26):	16 Urban Minor Arterial	Vertical (10):	14.00 ft.
Kind of Hwy (5B):	3 State Hwy	Level Service (5C):	7 Ramp	Min Vert Over (53):	99.99 ft.
Route Num (5D):	00061	NHS (104):	0 Not on NHS	Vert Ref (54A):	H Hwy beneath struct
LRS Route (13A/B):		Defense Hwy (100):	0 Not a STRAHNET hwy	Undrclearnce (54B):	13.92 ft.
Milepost (11):	0.04 mi	Toll Facility (20):	3 On free road	Horizontal (47):	14.00 ft.
Suffix (5E):	0 N/A (NBI)	ADT (29):	6,910 Cars/Day	Min Lat Left (56):	4.40 ft.
Lanes Under (28B):	1	Pct Trucks (109):	2.00%	Min Lat Right (55B):	5.50 ft.
Detour Length (19):	1.00 mi	ADT Year (30):	2012	Horiz Ref (55A):	H Hwy beneath struct
				Underclearance (69):	3 Intolerable - Correct

ROUTE ON STRUCTURE: I-65

ROADWAY LOCATION		ROADWAY CLASSIFICATION		CLEARANCES	
Pos Prefix (5A):	Route On Structure	Func Class (26):	11 Urban Interstate	Vertical (10):	99.99 ft.
Kind of Hwy (5B):	1 Interstate Hwy	Level Service (5C):	1 Mainline	Min Vert Over (53):	99.99 ft.
Route Num (5D):	00065	NHS (104):	1 On the NHS	Vert Ref (54A):	H Hwy beneath struct
LRS Route (13A/B):	IO0065_000/00	Defense Hwy (100):	1 On Interstate STRAHNET	Undrclearnce (54B):	13.92 ft.
Milepost (11):	133.34 mi	Toll Facility (20):	3 On free road	Horizontal (47):	47.50 ft.
Suffix (5E):	0 N/A (NBI)	ADT (29):	122,958 Cars/Day	Min Lat Left (56):	4.40 ft.
Lanes On (28A):	6	Pct Trucks (109):	16.00%	Min Lat Right (55B):	5.50 ft.
Detour Length (19):	8.00 mi	ADT Year (30):	2024	Horiz Ref (55A):	H Hwy beneath struct
				Underclearance (69):	3 Intolerable - Correct



Bridge Inspection Report

056B00182N

Inspector: Blake Combs

Entered by: BCOMBSCON

12/10/2024

Standard (24 months)

STRUCTURE NOTES

-MINIMUM VERTICAL UNDER-CLEARANCE MEASURED AT 13'-11". SHOULD BE POSTED AT 13'-8".

-In 2023, AECOM used infrared thermography to identify and locate areas of concrete delamination and overlay debonding in the deck, plus they obtained core samples for testing to determine chloride ion levels in the concrete. See Media tab for results.

-2017 project (CID 174301) included replacement of asphalt plug joints.

-2012 project (CID 121305) included: 1. Deck was overlaid with 2.25 inch asphalt waterproofing mix (low temp., a product of "Road Science" - not Rosphalt), 2. Median barrier wall was replaced with a larger 50 inch tall barrier wall, 3. Asphalt plug joints were installed over the existing joints, and 4. Abutment bearings were replaced with elastomeric bearing pads.

INSPECTION NOTES

-BRIDGE IS POSTED AT 13'-8" AT BOTH APPROACHES.

-Additional signs are in place on Arthur St just north of Brandeis Ave.

Standard 24 month element level inspection performed by B.Combs (QTL) and Luke Adkins.

Prime AE 12/10/2024 BC

Substructure units are labeled from south to north (cardinal direction) and the beams are labeled from left to right while looking north.

Due to the heavy spalling in the Abutment 4 backwall between Beams 3-10 (35' CS4), the substructure rating has been lowered from a 5 to a 4.

SCOUR NOTES

LOAD RATING NOTES

2/28/19 Controlling member is a original interior beam with latex overlay, 2.25 inch rosphalt overlay, and medians retrofitted. DGA

COMPLIANCE NOTES



Bridge Inspection Report

056B00182N

Inspector: Blake Combs
Entered by: BCOMBSCON
12/10/2024
Standard (24 months)

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
16	Re Conc Top Flange	3	12/10/2024	13,970.00	sq.ft	11,763.00	2,178.00	29.00	0.00

Top of the deck cannot be inspected due to 2012 asphalt overlay. Soffit has intermittent transverse cracking with efflorescence, with heaviest density in Span 2. In Spans 1 and 3, soffit cracking is denser below the southbound lanes. Bays 1 & 3 near Abutment 1 have spalling up to 8" diameter with exposed rebar. The spalling in Bay 3 has adjacent delamination. Bay 8 in Span 2 has 15 SF of full depth deterioration near the 3/4 point. At the longitudinal joint, there is 4 SF of full depth deterioration at Abutment 1 and roughly 8 SF of full depth deterioration with closely spaced cracking, efflorescence, and rust staining at Abutment 4.

The 2023 infrared thermographic scan performed by AECOM shows many areas of possible delamination in the underside of the deck. 80 SF has been added to CS2 to account for these areas.

813	AC Wearing Surf w/ Membrane	3	12/10/2024	13,102.00	sq.ft	12,972.00	0.00	130.00	0.00
-----	-----------------------------	---	------------	-----------	-------	-----------	------	--------	------

Asphalt wearing surface has a full length longitudinal crack along the west southbound shoulder edge line.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
110	Re Conc Opn Girder/Beam	3	12/10/2024	2,483.00	ft	2,261.00	202.00	20.00	0.00

Beams have intermittent patching along the top, some unsound with pattern cracking, as well as moderate to wide vertical and diagonal cracking, mostly near the ends. At Abutment 1, east face of Beam 9 has 2 feet of spalling with exposed rebar plus closely spaced cracking; patching in the top of the beam is unsound with a 4 inch deep void. Beam 10 has a 1' long x up to 6" high spall at Abutment 1. In Span 2, Beam 18 has several spalls and scrapes in the bottom face from impact, with two spalls being greater than 1 inch deep. At Abutment 4, Beam 9 has unsound patching and spalling, and Beam 16 has 2 feet of wide horizontal cracking. Beams 5, 7, and 14-16 also have spalling under them that is nearing the sole plates.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
205	Re Conc Column	3	12/10/2024	16.00	each	0.00	16.00	0.00	0.00

All columns have small cracks and/or shallow spalls (difficult to inspect due to paint).



Bridge Inspection Report

056B00182N

Inspector: Blake Combs
Entered by: BCOMBSCON

12/10/2024

Standard (24 months)

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
215	Re Conc Abutment	3	12/10/2024	203.00	ft	76.00	37.00	55.00	35.00

Abutment backwalls have intermittent patching, many areas unsound or spalling with exposed rebar. The spalling in the backwall is most notable in Bays 3, 9, and 10 at Abutment 1 and between Beams 3-10 (35' CS4) at Abutment 4. The Abutment 4 backwall appears to be nearly completely spalled with Bay 9 having exposed and broken rebar. Heavy patching is also present in the asphalt plug joint above this location. Spalling in Abutment 1 backwall at the longitudinal joint is up to 5 inches deep with exposed rebar and section loss; there is similar spalling at Abutment 4. Abutment 1 backwall has wide diagonal crack at the east end with spalling along the crack. Abutment seats have moderate to wide horizontal cracking, scaling, and spalling with exposed rebar.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
234	Re Conc Pier Cap	3	12/10/2024	204.00	ft	177.00	26.00	1.00	0.00

Pier caps have moderate cracks, spalls, and sound patches (difficult to inspect due to paint). There is one area of wide vertical cracking in the south face of the Pier 2 cap under Beam 2.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
306	Other Joint	3	12/10/2024	203.00	ft	0.00	24.00	54.00	125.00

Asphalt plug joints were installed over the existing joints in 2012 and plug joints were redone in 2017. Asphalt plug joints have cracking, rutting, and spalling, some spalls with original joints exposed. Water drains moderately to freely onto the elements below. Spalling and patching in the asphalt plug joints is most notable in the southbound lanes over Abutment 4 with most of the asphalt plug having patching.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
310	Elastomeric Bearing	3	12/10/2024	36.00	each	29.00	7.00	0.00	0.00

Bearings at abutments were replaced with elastomeric bearings as part of the 2012 overlay project. Elastomeric bearing pad under Beam 1 at Abutment 1 is not fully in bearing and has a 1/4 inch gap under the northwest corner and the Beam 4 sole plate is hovering above the bearing. Abutment 4, Beam 10 bearing movement is restricted by debris on the abutment seat. Bearing pads are in overall good condition, but a few sole plates have moderate corrosion at each abutment.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
311	Moveable Bearing	3	12/10/2024	18.00	each	0.00	18.00	0.00	0.00

Rocker bearings at Pier 3 have freckling rust. All rocker bearings at Pier 3 are extended and inconsistent with the exterior bearings.



Bridge Inspection Report

056B00182N

Inspector: Blake Combs
Entered by: BCOMBSCON
12/10/2024
Standard (24 months)

515 Steel Protective Coating 3 12/10/2024 90.00 sq.ft 0.00 62.00 10.00 18.00

Steel protective coating is dulling throughout, with areas of limited effectiveness on the masonry plates and areas having no protection allowing freckled corrosion to form.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
313	Fixed Bearing	3	12/10/2024	18.00	each	0.00	18.00	0.00	0.00

Fixed bearings at Pier 2 have freckling rust.

515 Steel Protective Coating 3 12/10/2024 90.00 sq.ft 0.00 62.00 10.00 18.00

Steel protective coating is dulling throughout, with areas of limited effectiveness on the masonry plates and areas having failed allowing freckled corrosion to form.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
331	Re Conc Bridge Railing	3	12/10/2024	414.00	ft	317.00	97.00	0.00	0.00

Barrier walls have moderate vertical cracks spaced 1 to 3 feet apart, some with efflorescence, plus small spalls and scrapes from impact.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
850	2nd Elem	3	12/10/2024	1.00	each	0.00	0.00	1.00	0.00

Abutment diaphragms have wide cracking, unsound patches, and spalling with exposed rebar.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
853	Utilities	3	12/10/2024	1.00	each	0.00	1.00	0.00	0.00

At Abutment 4, there are four attachments to the breastwall with three being either rusted in two or broken. These three appear to be abandoned with no utilities inside of them. Only the ~4" conduit appears to be used and has only minor surface corrosion.

The previous inspection noted that several of the lights attached to the Span 2 superstructure were not functional, but no lights were on during this inspection. Its not known if they should be on during the daytime.



Bridge Inspection Report

056B00182N
Inspector: Blake Combs
Entered by: BCOMBSCON
12/10/2024
Standard (24 months)

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
860	Erosion Ctrl/Prt	1	12/10/2024	1.00	each	0.00	1.00	0.00	0.00

Concrete slope protection is cracked and undermined near the west end of Abutment 1, near the longitudinal joint at Abutment 4, and near the west end of Abutment 4.



West profile



East profile



Vertical clearance signs on Arthur Street and East Brandeis Avenue



Abutment 1



Span 1 face of Pier 2



Underside of Span 1



Underside of Span 2



Spall in the bottom north edge of Beam 18 near midspan of Span 2



Typical transverse cracking with efflorescence in the Span 2 soffit



Area of full depth deterioration in Bay 8 of Span 2 near the 3/4 point



Undermined and settlement concrete slope protection near the west end of Span 1



Wide cracking in the south face of the Pier 2 cap under Beam 2



Spalling with exposed rebar in the underside of Bays 1 & 3 near Abutment 1.
Note there is adjacent delaminations next to the Bay 3 spalling



Up to a 1/4" gap under the northwest corner of the Beam 1 bearing pad at
Abutment 1



Areas of spalling with exposed rebar in the Abutment 1 backwall. Bay 3 shown



Typical patching along the top of the beams. Beam 4 in Span 1 shown



Heavy spalling with exposed rebar in the Abutment 1 backwall under the longitudinal joint in Bay 9



Spalling with exposed rebar and horizontal cracking in the east face of Beam 9 at Abutment 1



Spalling in the west face of Beam 10 at Abutment 1



Wide diagonal crack with edge spalling in the east end of the Abutment 1 backwall



Abutment 1 approach looking at the northbound lanes



Northbound joint over Abutment 1



Topside of the northbound lanes



Looking east



Northbound joint over Abutment 4



Abutment 4 approach looking at the northbound lanes



Span 2 face of Pier 2



Span 2 face of Pier 3



Scraping with edge spalling in the bottom face of Beam 18 near the 3/4 point of Span 2



Scraping with edge spalling in the bottom face of Beam 18 near the 3/4 point of Span 2



Underside of Span 3



Span 3 face of Pier 3



Abutment 4



Heavy spalling in the Abutment 4 backwall along with full depth deterioration along the soffit in Bay 9



Heavy spalling with exposed and broken rebar in the Abutment 4 backwall.
Bay 9 shown



Unsound patching and spalling in the east face of Beam 9 at Abutment 4



2' wide horizontal crack in the west face of Beam 16 at Abutment 4



Spalling with exposed steel in the Bay 15 diaphragm at Abutment 4



Heavy spalling in the Abutment 4 backwall. Bay 3 shown



Heavy spalling in the Abutment 4 backwall. Bay 4 shown



Stamp



Abutment 4 approach looking at the southbound lanes



Soundbound joint over Abutment 4. Note the areas of spalling and patching



Soundbound joint over Abutment 4. Note the areas of spalling and patching



Topside of the southbound lanes



Looking west



Full length longitudinal crack along the west southbound shoulder edge line.
Span 1 shown



Southbound joint over Abutment 1



Abutment 1 approach looking at the southbound lanes