

056B00184N

Inspector: Luke Adkins Entered by: LADKINSCON

12/04/2024

Standard (24 months)

IDENTIFICATION

 Structure Num (8):
 056B00184N

 NBI Number
 056B00184N

Structure Name:

Location (9): 0.4 MI S OF E BRECKINRDGE

Carries (7): I-65

Type of Service (42A): 1 Highway

Feature Crossed (6): ST CATHERINE ST

Type of Service (42B): 1 Highway Not Applicable Placecode (4): Jefferson (056) County (3): 21 Kentucky State (1): Inventory Admin Area: District: District 5 Latitude (16): 38° 14' 12" Longitude (17): 85° 45' 8"

Owner (22): State Highway Agency

Maint. Resp. (21): State Highway Agency

Year Built (27): Year Recon (106): 1960 Border State (98A): Not Applicable (P)

1982 Border Number (99):

% Responsibility (98B):

Fair	Hea	th Index:	76.61
SubStd: No	Sub	Std Reason:	Not Sub-Standa
Inspection Type	Freq (92)	Last Insp (93)	Next Insp
Routine	24	12/4/2024	12/4/2026
Element	24	12/4/2024	12/4/2026
Fracture Critical (A)		1/1/1901	1/1/1901
Underwater (B)		1/1/1901	1/1/1901
Special Insp (C)		1/1/1901	1/1/1901

LOAD RATING AND POSTING

Field Postings (Tons.)

Posting Status(41): A Open, no restriction
Posting (70): 5 At/Above Legal Loads

Signs Posted Cardinal: No
Signs Posted Non-Cardinal: No

Recmd Date: Posted Date:

Required Postings (Tons.)
Gross:
Truck Type 1:
Gross:
Truck Type 1:

EV Gross:

Truck Type 1: Truck Type 2: Truck Type 2: Truck Type 3: Truck Type 3: Truck Type 4: Truck Type 4: SUV 5: **SUV 5:** SUV 6: SUV 6: **SUV 7:** SUV 7: EV Single Axle: EV Single Axle: EV Tadem Axle: **EV Tadem Axle:**

DECK GEOMETRY


Deck Geometry (68): 2 Intolerable - Replace

Deck Area: 17,638.00 ft²

Deck Type (107): 1 Concrete-Cast-in-Place

Wearing Surface (108A): 6 Bituminous Membrane (108B): 0 None Deck Protection (108C): None Approach Roadway width (32): 97.90 ft. Width Curb to Curb (51): 48.70 ft. O. to O. Width (52): 105.30 ft. 0.00 ft. Curb / Sidewalk Width L (50A): Curb / Sidewalk Width R (50B): 0.00 ft.

Median (33): 3 Closed Med w/Barriers



EV Gross:

DECK CONDITION

Deck Rating (58): 6 Satisfactory
Bridge Rail (36A): 0 Substandard
Transition (36B): 0 Substandard
Approach Rail (36C): 0 Substandard
Approach Rail Ends (36D): 0 Substandard

Inspection Report Tue 07/01/2025



056B00184N

Inspector: Luke Adkins Entered by: LADKINSCON

12/04/2024

Standard (24 months)

SUPERSTRUCTURE GEOMETRY

of Main Spans (45): 3 # of Approach Spans (46): 0

Main Material (43 A): 4 Steel Continuous

Main Design (43 B): 02 Stringer/Girder

 Max Span Length (48):
 74.30 ft.


 Structure Length (49):
 167.50 ft.

 NBIS Length (37):
 Long Enough

 Temp Structure (103):
 Not Applicable (P)

Skew (34): 31° Structure Flared (35): 0 No flare

Parallel Structure (101): No || bridge exists
Approach Alignment (72): 8 Equal Desirable Crit



SUPERSTRUCTURE CONDITION

Superstructure Rating (59): 6 Satisfactory

Structure Evaluation (67): 5 Above Min Tolerable

SUBSTRUCTURE GEOMETRY

Navigation Control (38): NA-no waterway


Nav Vert Clearance (39): 0.00 ft. Nav Horiz Clearance (40): 0.00 ft.

Pier Protection (111): Not Applicable (P)

Lift Bridge Vertical Clearance (116):

Scour Rating (113): N Not Over Waterway

Waterway Adequacy (71): N Not applicable



SUBSTRUCTURE CONDITION

Substructure Rating (60): 5 Fair

Channel Rating (61): N N/A (NBI)

KYTC FIELDS

 Overlay:
 Yes
 Scour Observed:
 N/A

 Overlay Type:
 L T Polymer Asph
 Scour Risk :
 N/A

 Overylay Thickness:
 2.25 in.
 Scour Analysis/Assessment
 : Not Required

 Overlay Year:
 2012
 Scour POA :
 Not Required

Cross Section: Not Required Scour POA Date:

Cross Section Date: Next Cross Section Due Date:

1ST NON-CARD ROUTE ON: I-65 NC ROADWAY LOCATION

Pos Prefix (5A): 1st Non-Card Route

Kind of Hwy (5B): 1 Interstate Hwy

Route Num (5D): 00065

LRS Route (13A/B): 100065_000/00
Milepost (11): 134.62 mi
Suffix (5E): 0 N/A (NBI)

Lanes Under (28B): 6

Detour Length (19): 8.00 mi

ROADWAY CLASSIFICATION

Funct Class (26): 11 Urban Interstate

Level Service (5C): 1 Mainline

NHS (104): 1 On the NHS

Defense Hwy (100): 1 On Interstate STRAHNET

Toll Facility (20): 3 On free road ADT (29): 122,958 Cars/Day

Pct Trucks (109): 16.00% ADT Year (30): 2024

CLEARANCES

Vertical (10): 99.99 ft. 99.99 ft. 99.99 ft.

Vert Ref (54A): H Hwy beneath struct

Undrclearnce (54B): 15.25 ft.

Horizontal (47): 49.20 ft.

Min Lat Left (56): 8.96 ft.

Min Lat Right (55B): 8.96 ft.

Horiz Ref (55A): H Hwy beneath struct
Underclearance (69): 3 Intolerable - Correct

Inspection Report Tue 07/01/2025
Page 26 of 118



056B00184N

Inspector: Luke Adkins Entered by: LADKINSCON

12/04/2024

Standard (24 months)

ROUTE UNDER STRUCTURE: E ST CATHERINE ST

01022

ROADWAY LOCATION

Pos Prefix (5A): One Route Under Kind of Hwy (5B): 5 City Street

Route Num (5D): LRS Route (13A/B):

Milepost (11): 1.17 mi Suffix (5E): 0 N/A (NBI)

Lanes Under (28B): 4 **Detour Length (19):** 0.00 mi

ROADWAY CLASSIFICATION

Funct Class (26): 16 Urban Minor Arterial Level Service (5C): 0 None of the below

NHS (104): 0 Not on NHS

Defense Hwy (100): 0 Not a STRAHNET hwy

Toll Facility (20): 3 On free road ADT (29): 5,743 Cars/Day

Pct Trucks (109): 0.00% ADT Year (30): 2024 CLEARANCES

Vertical (10): 15.50 ft. Min Vert Over (53): 99.99 ft.

Vert Ref (54A): H Hwy beneath struct

 Undrclearnce (54B):
 15.25 ft.

 Horizontal (47):
 40.00 ft.

 Min Lat Left (56):
 8.96 ft.

 Min Lat Right (55B):
 8.96 ft.

Horiz Ref (55A): H Hwy beneath struct
Underclearance (69): 3 Intolerable - Correct

ROUTE ON STRUCTURE: I-65

ROADWAY LOCATION

Pos Prefix (5A): Route On Structure

Kind of Hwy (5B): 1 Interstate Hwy

Route Num (5D): 00065

LRS Route (13A/B): 100065_000/00
Milepost (11): 134.62 mi
Suffix (5E): 0 N/A (NBI)

Lanes On (28A): 6 **Detour Length (19):** 8.00 mi

ROADWAY CLASSIFICATION

Funct Class (26): 11 Urban Interstate

Level Service (5C): 1 Mainline

NHS (104): 1 On the NHS

Defense Hwy (100): 1 On Interstate STRAHNET

Toll Facility (20): 3 On free road ADT **(29):** 122,958 Cars/Day

Pct Trucks (109): 16.00% ADT Year (30): 2024 **CLEARANCES**

Vertical (10): 99.99 ft. **Min Vert Over (53):** 99.99 ft.

Vert Ref (54A): H Hwy beneath struct

 Undrclearnce (54B):
 15.25 ft.

 Horizontal (47):
 97.90 ft.

 Min Lat Left (56):
 8.96 ft.

 Min Lat Right (55B):
 8.96 ft.

Horiz Ref (55A): H Hwy beneath struct
Underclearance (69): 3 Intolerable - Correct

Inspection Report Tue 07/01/2025
Page 27 of 118

056B00184N

Inspector: Luke Adkins Entered by: LADKINSCON

12/04/2024

Standard (24 months)

STRUCTURE NOTES

-In 2023, AECOM used infrared thermography to identify and locate areas of concrete delamination and overlay debonding in the deck, plus they obtained core samples for testing to determine chloride ion levels in the concrete. See Media tab for results.

-2017 repair contract (Contract ID 174301) included reconstruction of the asphalt plug joints.

-2012 repair contract (Contract ID 121305 Proposal and Plans) included the following: 1. The deck was overlaid with 2.25" of an asphalt waterproofing mix (low temp., a product by "Road Science" - not Rosphalt), 2. Asphalt plug joints were installed over all existing joints, 3. Rollers were cleaned and some reset (bearings 2, 5, 6, 9 and 11 at A1, and bearings 2, 8, 9, 10 and 13 at A4), and abutment seats were cleared off. ESH and NKHL 12/13/2012

-State forces performed an in-depth inspection in 2001, and a consultant performed one in 2007. From the 2001 inspection: All girder field splices have tack welds on the flange edges. Bay 13 was exposed to fire hot enough to burn the paint off both sides of G 14 at the south abutment prior to 2001 painting. G3 is not in bearing at either abutment. G11 is not in bearing at A1. Some rollers have rust forming. Rollers are improperly set. The bearing plates are not parallel to the centerline of the rollers and some plates are not centered beneath the rollers. Roller at the first interior beam from the west side at the south abutment is against the chock bar plus the same condition exists at G2 and G9 at A4. Rockers are slightly over expanded at P3.

INSPECTION NOTES

Standard 24-month element level inspection performed by Luke Adkins (QTL) and Blake Combs. Prime AE 12/4/2024 LA

- -Substructure units are labeled from south to north (cardinal direction) and the beams are labeled from left to right while looking north.
- -Added Element 853. Deleted Element 859.
- -Raised Item 58 from 5 to 6, as there are only isolated moderate defects.

SCOUR NOTES

LOAD RATING NOTES

4/7/21 Controlling member is a interior beam with PCC overlay plus 2.25 inch asphalt overlay. CVZ

11/30/2021. load ratings updated. JCG

COMPLIANCE NOTES



056B00184N

Inspector: Luke Adkins Entered by: LADKINSCON

12/04/2024

Standard (24 months)

42	Re Concrete Deck	2	12/04/2024	17.634.00	sa.ft	13.109.00	4.500.00	25.00	0.00
ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4

Top of deck cannot be visually inspected due to asphalt overlay. Soffit has transverse cracks, some with efflorescence. There is spalling with exposed rebar along the longitudinal joint at each abutment. There is spalling with exposed rebar in each overhang at Abutment 1.

813 AC Wearing Surf w/ 3 12/04/2024 16,664.00 sq.ft 16,664.00 0.00 0.00 0.00

No deficiencies noted.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
107	Steel Opn Girder/Beam	3	12/04/2024	2,345.00	ft	740.00	1,605.00	0.00	0.00

Beam ends have some areas of heavy surface corrosion below the joints. There are random isolated areas of freckled rust. Bottom face of bottom flanges in non-haunch sections typically have painted over minor pitting. Parts of superstructure near Abutment 1 are covered in soot from fires. Span 2 Beams 9-14 have shallow scrapes/gouges with surface corrosion. Beam 13 bottom flange has a 1.5'L area of minor distortion at Abutment 4.

515 Steel Protective Coating 3 12/04/2024 18,760.00 sq.ft 0.00 18,533.00 187.00 40.00

The steel protective coating is dulling throughout, especially in Span 1 where there is evidence of fire. Coating has isolated areas of limited effectiveness along the exterior beams and some failed areas where surface corrosion is heavy below the joints.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
205	Re Conc Column	3	12/04/2024	16.00	each	10.00	6.00	0.00	0.00

Pier 2-Column 3 has a 2 SF sound concrete patch. There is moderate vertical cracking on Pier 2-Columns 1, 2, and 3, and Pier 3-Columns 1, 2, and 3, and Pier 3-Column 8 has shallow spalls.

Inspection Report Tue 07/01/2025



056B00184N

Inspector: Luke Adkins Entered by: LADKINSCON

12/04/2024

Standard (24 months)

215	Re Conc Abutment		12/04/2024	244.00		177.00	37.00	30.00	0.00
ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4

Abutments have moderate to wide cracks (up to 1/8 inch wide), local scaling, spalls greater than 6 inches wide with exposed rebar, patches near the centerline with unsound material and/or exposed rebar, and diagonal cracking with staining at the

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
234	Re Conc Pier Cap	3	12/04/2024	236.00	ft	198.00	30.00	8.00	0.00

Pier caps exhibit cracks, patches and spalls. Previously reported large spalls with exposed rebar have been patched. Tops both pier caps have a few deep spalls.

306	Other Joint	3	12/04/2024	246.00	ft	0.00	37.00	89.00	120.00
ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	CS 1	CS 2	CS 3	CS 4
						QTY	QTY	QTY	QTY

The asphalt plug joints were reconstructed in 2017. Joint material is gapping and/or breaking up throughout. Some areas have spalled out exposing the original joint - worst along the Abutment 4 joint in SB lanes.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
311	Moveable Bearing	3	12/04/2024	42.00	each	9.00	14.00	19.00	0.00

Roller bearings have been greased, but the rollers and masonry plates typically have flaking corrosion, and some areas have section loss. Several roller bearings are misaligned, and movement is inconsistent with temperature conditions. Sole plates are worn/gouged, not in contact with the rollers, and move vertically under live load at Abutment 1-Beams 3, 4, 6, and 10 and at Abutment 4-Beams 3, 4, 5, 6, 11. Abutment 4-Beam 5 bearing seems to be the worst and moves vertically at least 1/8 inch. A few rocker bearings at Pier 3 have surface rust.

515 Steel Protective Coating 12/04/2024 210.00 sq.ft 103 00 45 00 43 00 19 00

Steel protective coating is fully to substantially effective, with limited to no effectiveness on some masonry plates.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
313	Fixed Bearing	3	12/04/2024	14.00	each	9.00	5.00	0.00	0.00

Fixed bearings at Pier 2-Beams 1, 2, 5, 6, and 7 have surface rust on the sole plates.

Tue 07/01/2025 Inspection Report



056B00184N

Inspector: Luke Adkins Entered by: LADKINSCON

12/04/2024

Standard (24 months)

515 Steel Protective Coating 3 12/04/2024 70.00 sq.ft 0.00 60.00 5.00 5.00

Steel protective coating is dulling throughout, with limited to no effectiveness on a few sole plates.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
331	Re Conc Bridge Railing	3	12/04/2024	670.00	ft	371.00	293.00	6.00	0.00

Concrete railings have moderate vertical cracking. The SB median barrier exhibits areas of shallow spalling/scaling throughout and there is a large area of shallow scrapes/spalls near Pier 2. The west SB rail has an area of wide delamination cracking and spalling in Span 1.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
850	2nd Elem	1	12/04/2024	1.00	each	0.00	0.00	1.00	0.00

Shear keys at abutments are cracked, patched, and/or spalled.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
853	Utilities	3	12/04/2024	1.00	each	0.00	0.00	1.00	0.00

There are streetlights attached to the superstructure is Span 2 that appear to not be functioning. SB west rail has a light fixture with missing cover plate and disconnected wiring near Pier 3. NB east rail has a light fixture with missing cover plate near Pier 3.

ELEM NBR	ELEMENT NAME	ENV	INSP. DATE	QUANTITY	UNITS	QTY CS 1	QTY CS 2	QTY CS 3	QTY CS 4
860	Erosion Ctrl/Prt	1	12/04/2024	1.00	each	0.00	1.00	0.00	0.00

Rip rap has been placed at the NE corner to correct erosion and undermining of the concrete slope protection and is functioning as intended. Minor undermining still exists along the top of the remainder of Abutment 4 slope protection.

Inspection Report Tue 07/01/2025



056B00184N

Inspector: Luke Adkins Entered by: LADKINSCON

12/04/2024

Standard (24 months)

Tue 07/01/2025 Inspection Report



Looking south along I-65 NB



Joint over Abutment 4, NB lanes



Deck looking south along I-65 NB



NB east rail has a light fixture with missing cover plate near Pier 3



Joint over Abutment 1, NB lanes



Deck looking north along I-65 NB



Looking north along I-65 NB



Looking north along I-65 SB



Deck looking north along I-65 SB



Joint over Abutment 1, SB lanes



The west SB rail has an area of wide delamination cracking and spalling in Span 1.



The SB median barrier has a large area of shallow scrapes/spalls near Pier 2



SB west rail has a light fixture with missing cover plate and disconnected wiring near Pier 3



Joint over Abutment 4, SB lanes



Looking south along I-65 SB



Deck looking south along I-65 SB



Looking west



West profile



Span 2 looking south



Pier 2 north face



Pier 3 south face



Looking east



East profile



Span 2 Beams 9-14 have shallow scrapes/gouges with surface corrosion (Beams 12-14 pictured)



Soffit has transverse cracks, some with efflorescence



North face of Pier 3



Stamps at NW corner of railing



Beam 5 sole plate not in contact with the roller and moves vertically under live load at Abutment 1 (note light visible between sole plate and roller)



Rollers and masonry plates typically have flaking corrosion, and some areas have section loss (Beam 5 at Abutment 4 pictured)



Bottom face of bottom flanges in non-haunch sections typically have paint over minor pitting



There is spalling with exposed rebar along the longitudinal joint at each abutment (at Abutment 4 pictured)



Span 3 looking north



Abutment 4. Note rip rap in place at the NE corner and undermining along the top of Abutment 4 slope protection.



Beam 13 bottom flange has a 1.5'L area of minor distortion at Abutment 4



Abutment 1



There is spalling with exposed rebar in each overhang at Abutment 1 (east overhang pictured). Note heavy surface corrosion along top flange of Beam 14.



South face of Pier 2



Span 1 looking north