90 Inspection Date - 2/4/14 Inspector - RHINES (215)

Inspection Report with SI&A Data

Structure Description: 53 Foot - Single Span Concrete Frame (except frame culverts)

2 District: 08 **3 County:** McCreary **16 Latitude:** 36°41′44.00″ 7 Longitude: 84°28'48.00"

7 Facility Carried KY-1651 Milepoint: 3.860

6A Feature Intersected: KY&TENN RR IN STEARNS

9 Location: .1 MI S OF JCT KY 92

NBI	Χ
Element	Χ
Fracture Critical	
Underwater	
Special	

	NBI CONDITION RATINGS								
5 8	Deck:	5	61 Channel:	N					
59	Superstructure:	6	62 Culvert:	N					
60	Substructure:	5	Sufficiency Rating:	30.9					

				DESIGN		
(60	Substructure:	5	Sufficiency Rating:	30.9	
ļ	59	Superstructure:	6	62 Culvert:	Ν	
١	00	Deck:	5	of Channel.	IN	

No

No FC Details **Fracture Critical:** 43A Main Span Material: (1) Concrete 43B Main Span Design: (07) Frame

Number of Spans Main: 1

44A Approach Span Material: Not Applicable 44B Approach Span Design: Not Applicable

Number of Approach Spans: 0

107 **Deck Type:** (1) Concrete-Cast-in-Place 108A Wearing Surface: (3) Latex Concrete/Similar

108B Membrane: (0) None 108C Deck F Overlay Y/N Overlay Typ **Overlay Thic**

Substandard:

108C Deck Protection:		(0) None				
Overlay Y/N:		Yes				
Overlay Type:		Latex				
Overlay Thickness:		1.500 in				
Overlay Date:						
	A	PPRAISAL				
36A	Bridge Railings:	(1) Meets Standards				
36B	Transitions	(1) Meets Standards				
1						

36C	Approach Guardrail:	(1) Meets Standards		
36D	Approach Guardrail Ends:	(1) Meets Standards		
71	Waterway Adequacy:	(N) Not Applicable		
72	Approach Alignment:	(8) Equal Desirable Crit		
113	Scour Critical:	(N) Not over Waterway		
Reco	ommended Scour Critical:	(N) Not over Waterway		

		LOAD RATINGS
63	Operating Type:	(1) Load Factor (LF)
64	Operating Rating:	25.0 tons
65	Inventory Type:	(1) Load Factor (LF)
66	Inventory Rating:	15.0 tons
Truck	Capacity Type I:	tons
Truck	Capacity Type II:	tons
Truck	Capacity Type III:	tons
Truck	Capacity Type IV:	tons

	GEOMETRIC DATA							
48	Max Length Span:	49.869 ft						
49	Structure Length:	52.999 ft						
32	Approach Roadway:	20.997 ft						
33	Median:	(0) No Median						
34	Skew:	0°						
35	Flare:	No Flare						
50A	Curb/Sidewalk Width L:	0.000 ft						
50B	Curb/Sidewalk Width R:	0.000 ft						
47	Horiz. Clearance:	22.999 ft						
51	Width Curb to Curb:	23.950 ft						
52	Width Out to Out:	25.591 ft						

	ADMINISTRATIVE						
27	Year Built:	1936					
106	Year Reconstructed:	0					
42A	Type of Service On:	(1) Highway					
42B	Type of Service Under:	(2) Railroad					
37	Historical Significance:	(5) Not Eligible					
21	Maintenance Responsibility	:(01) State Hwy Agency					
22	Owner:	(01) State Hwy Agency					
101	Parallel Structure:	(N) No II Structure Exists					

	CLEARANCES						
10	Vert. Clearance:	99.999 ft					
53	Min. Vert. Clearance Over:	99.999 ft					
54A	Vert. Under Reference:	(R) Railroad beneath struct.					
54B	Min. Vert. Underclearance:	0.000 ft					
55A	Lateral Under Reference:	(R) Railroad beneath struct.					
55B	Min. Lat. Underclearance R:	11.483 ft					
56	Min. Lat. Underclearance L:	11.483 ft					

POSTINGS						
41 Posting Status: (A) Open, No Restriction						
Signs Posted Cardinal:	No					
Signs Posted Non-Cardinal:	No					
Field Postings Gross:	-1 tons					
Field Postings Type I:	-1 tons					
Field Postings Type II:	-1 tons					
Field Postings Type III:	-1 tons					
Field Postings Type IV:	-1 tons					

Inspection Report with SI&A Data

12: Re 0	12: Re Concrete Deck									
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4	
SQ.FT	1,356.27	1,288.45	95%	67.81	5%	0	0%	0	0%	

THERE IS MODERATE TO HEAVY CRACKING OF THE DECK OVERLAY PRESENT IN BOTH LANES. DECK IS SCATTERED WITH DIRT AND ROCK.

510: We	510: Wearing Surfaces								
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
SQ.FT	1,274.71	1,210.97	95%	63.74	5%	0	0%	0	0%

144: Re	Conc Arch								
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
FT	53	43	81%	10	19%	0	0%	0	0%

Full length crack both sides arch in headwall, soot , smoke discoloration in soffit with popouts @ drains & midspan with rebar exposed.

215: Re	Conc Abutment								
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
FT	48	40	83%	5	10%	3	6%	0	0%

ABUTMENTS ARE DISCOLORED. A-2 HAS A SPALLED AREA W/REBAR SHOWING THRU. BOTH HAVE LIGHT SCALE.

330: Me	tal Bridge Railing	g							
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
FT	12	12	100%	0	0%	0	0%	0	0%

THE ONLY STL.G-RAIL IS WHERE THE TRANSITIONS ARE ATTACHED AT EACH APPROACH.

Inspection Report with SI&A Data

515: Ste	eel Protective Co	ating							
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
FT	0.3	0.3	100%	0	0%	0	0%	0	0%
		-							

331: Re	Conc Bridge Ra	iling							
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
FT	106	70	66%	31	29%	5	5%	0	0%

CONC. CHURCH TYPE HAND RAIL IS DISCOLORED AND SCALEY. Several small spalls with rebar exposed, also small spots of impact damage.

803: Cu	ırb								
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
(LF)	106	66	62%	40	38%	0	0%	0	0%

Curbs are scaled and small popouts & honeycomb.

853: Uti	lities								
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
(EA)	1	0	0%	0	0%	1	100%	0	0%

UTILITY COVERING HAS NUMEROUS DENTS AND DEFORMATIONS, BUT IS FUNCTIONING.

90 Inspection Date - 2/4/14 Inspector - RHINES (215)

Inspection Report with SI&A Data

857: Em	nbankment Erosi	on							
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
(EA)	1	0	0%	1	100%	0	0%	0	0%

Erosion has been stabilized with backfill & rock.

859: Ve	getation								
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
(EA)	1	0	0%	1	100%	0	0%	0	0%

Vegetation needs cut & sprayed.

STRUCTURE NOTES	
-81.9	

INSPECTION NOTES

	WORK
Action:	-1 - Converted Work Candidates
Vegetat	ion needs cut & sprayed.