

**Transportation Cabinet  
Department of Highways  
Frankfort, Kentucky 40622**

Meeting Minutes  
May 18, 2015

**Background**

A Pre-bid conference was held for CID 152956 in Scottsville, Kentucky (District 3) on May 18, 2015.

**Present:**

*KYTC*

Tom Mathews	Mike Baase	Craig Craig
Aaron Wallace	Michelle Willoughby	

*Contractors*

Emanuel Gialousis	Adelphi, G-Force	Ilias Frangopoulos	Nika Contracting, Inc.
Panguotis Elenis	Nika Contracting, Inc.	Star Smith	M & M Services
George Klimis	Euro Paint LLC	Emmanuel Pilates	North Star Painting
Nick S. Frangopoulos	Vimas Painting Co., Inc.	Anthony Zembillas	Elite Contractors, Inc.

*Others*

Rick Younce	KTC		
-------------	-----	--	--

**A. Pre-Bid Conference**

The meeting was convened at 10:00 A.M (Central Time) by Tom Mathews of KYTC.

**Question and Answer**

Q: Emanuel Gialousis from Adelphi, G-Force asked what is the duration of the TSP.

A: Tom Mathews stated that it starts with a 3 day background and continues until all containment is down.

Q: Emanuel Gialousis from Adelphi, G-Force asked if there would be an addendum put out because this was not stated in the contract.

A: Mike Baase stated that it is included in the standard TSP monitoring procedure and if the question is does TSP monitoring include 24 hr., 7 day/wk. monitoring while the containment is in place then the answer is yes.

Q: Mike Baase from KYTC asked if these bridges had lead on them.

A: Tom Mathews stated yes.

Q: Tom Mathews from KYTC asked where the storage area would be for this project.

A: Craig Craig stated the maintenance facility.

Q: Tom Mathews from KYTC asked how far from the job site is the maintenance facility.

A: Aaron Wallace stated 10 to 12 miles.

Q: Mike Baase from KYTC asked if there is room at the maintenance facility to store drums and be able to access it with a semi.

A: Aaron Wallace stated yes.

Q: Emanuel Gialousis from Adelphi, G-Force stated that Doe Run had stopped accepting material because they were backed up and asked if there was an alternate site for the material.

A: Tom Mathews stated it was a scheduling problem and it was up to the contractor to get it scheduled properly. Mike Baase stated that last year the environmental cabinet extended the storage time at KYTC's facility until the back log was taken care of.

Q: Nick S. Frangopoulos from Vimas Painting Co., Inc. asked the repair work had to be completed before the blasting and painting.

A: Tom Mathews stated yes.

Q: Star Smith from M & M Services stated that the plate for the armored edge is 5/8" x 6 1/2" and typically it is 5/8" x 8".

A: Tom Mathews stated that he would check on it because they have been using both sizes. He stated there might be an addendum put out. **Size plate for armored edge as specified no addendum will be issued.**

Q: Emanuel Gialousis from Adelphi, G-Force asked that with the way the bridges are situated can they use traffic signals.

A: Tom Mathews stated yes.

Q: Emanuel Gialousis from Adelphi, G-Force asked if they could extend the lane closure for a staging area.

A: Tom Mathews stated yes to keep everything inside the lane closure.

Q: Mike Baase from KYTC asked if KYTC needed to put out an addendum concerning farm equipment that needs to get across the bridges.

A: Tom Mathews stated yes.

Q: Mike Baase from KYTC asked when is the completion date.

A: Tom Mathews stated November 15, 2015.

Meeting was adjourned at approximately 10:25 AM.

Minutes submitted by: Rick Younce

Approved by: Tom Mathews

**ALLEN COUNTY~DISTRICT NO. 3**

**Call #426 CID #152956**

## PRE-BID MEETING SIGN-IN SHEET

[illegible]



## PRE-BID MEETING SIGN-IN SHEET