

**Kentucky Transportation Cabinet
Department of Highways
Frankfort, Kentucky 40622**

Meeting Minutes
April 18, 2017

Background

A Pre-bid conference was held for 061GR17M014 (KY 11 over Cumberland River and KY 6 over Richland Creek) in Manchester, Kentucky (Dist. 11).

Present:

KYTC

Tom Mathews	KYTC	Michael Baase	KYTC
Mark Walls	KYTC	O'Dail Lawson	KYTC
Mike West	KYTC	David Fuson	KYTC

Contractors

George Kouloumoundris	Vimas Painting	Michael Trujillo	Intech Contracting, LLC
Tom Gialousis	Euro Paint, LLC	Michael Mihas	North Star Painting
Lefty Hazimihalis	300 Industrial, LLC	Thomas Mayer	SEI
Emanuel Gialousis	Adelphi/G-Force	Anthony Zembillas	Elite Contractors, Inc.

Others

Rick Younce	KTC	Audra Stenstrom	GPI
-------------	-----	-----------------	-----

A. Pre-Bid Conference

The meeting was convened at 11:00 A.M (Eastern Time) by Tom Mathews of KYTC.

Question and Answer

Q: Emanuel Gialousis from Adelphi/G-Force asked if KYTC would consider letting the contractor use paint that was left over from a previous project to paint the concrete.

A: Mike Baase stated they should submit that as value engineering and if it is \$25,000 savings or more KYTC would consider it.

Q: Tom Mathews from KYTC asked where the contractor will store their waste.

A: O'Dail Lawson stated at the Knox County barn.

Q: Tom Mathews from KYTC asked if there has been any trouble using Doe Run.

A: O'Dail Lawson stated no.

Q: Tom Mathews from KYTC asked if the district wanted the bridge number stenciled on all four corners of the bridge.

A: Mike West stated to stencil the bridge number on each end.

Q: Mike Baase KYTC asked if there is any kind of emergency, such as flooding, would closing the flood wall or would they need to clear the bridge or is this a concern at all.

A: Tom Mathews stated that if this does occur for the contractor to be aware that the flood walls will be closing and to be prepared to make accommodations.

Q: Mark Walls from KYTC asked if the contractor needed to field measure everything.

A: Tom Mathews stated yes.

Q: Emanuel Gialousis from Adelphi/G-Force asked if the berm at the flood wall would fall into the lane closure.

A: Tom Mathews stated no.

Q: Thomas Mayer from SEI asked if there are any time restrictions.

A: Tom Mathews stated no.

Q: Mike Baase from KYTC asked if there are any holiday or festival restrictions.

A: David Fuson stated that he thought the first weekend in October for the Daniel Boone Festival.

Q: Mike Baase from KYTC asked about Memorial Day, July 4th, and Labor Day weekends.

A: David Fuson stated he didn't think those weekends would cause any problems.

Tom Mathews stated there would be an addendum concerning the asbestos report coming out and he would add the dates for the Daniel Boone Festival to it.

Q: David Fuson from KYTC asked if there is any partial patching set up for the bridge.

A: Tom Mathews stated no.

Q: David Fuson from KYTC asked when these projects are set up why isn't partial patching a part of the contract.

A: Tom Mathews stated he usually gets the joint work done with the painting and sometime in the future they may do an overlay.

Meeting was adjourned at approximately 11:30 A.M.

Minutes submitted by: Rick Younce

Approved by: Tom Mathews

