

**Transportation Cabinet
Department of Highways
Frankfort, Kentucky 40622**

Meeting Minutes
May 12, 2017

Background

A Mandatory Pre-bid conference was held for contract ID 172970, call no. 110 in Louisville, Kentucky on May 12, 2017.

Present:

KYTC

Mark Swieterman	Ryan Gossom	Matt Graves
Steve Bohon	Paul Davis	Heath Phillips

Contractors

Star Smith	M & M Services Co.	April Hecht	American Contracting
Cedric Bootin	American Contracting	Michael Hornback	Hornback Const. Co., Inc.
Kenny Roller	Louisville Paving	Scott Taylor	Scott & Murphy Inc.
Chris Proffitt	Scott & Murphy Inc.		

Contractors

Rick Younce	KTC		
-------------	-----	--	--

A. Pre-Bid Conference

The meeting was convened at 10:00 A.M (Eastern Time) by Mark Swieterman of KYTC Central Office. The contractors are required sign-in and attend the Mandatory Pre-Bid Conference and site visit to have their bids opened. The general scope of work for the scour countermeasure project was discussed. Also during the meeting, the submittals that are required to be turned in by the contractor were discussed; such as, concrete mix design, traffic control, environmental compliance, reinforcing steel shop drawings, and a safety plan. Other areas that were discussed include sheet pile, retaining walls, and the concrete apron installation.

Question and Answer

Q: Star Smith from M & M Services Co. asked if the sloping of the apron is going down as the water exits the culvert and if the areas where the wing walls are located will be sloping to that.

A: Mark Swieterman stated yes.

Q: Chris Proffitt from Scott & Murphy Inc. stated that the work associated with No. 14 Pressure Grout Below Slab could not be found on the drawing on Page 40 of the proposal.

A: Mark Swieterman stated that page 46 of the proposal shows the holes where the grouting will be placed.

Q: Star Smith from M & M Services Co. asked if there was anywhere in the proposal that shows the placement of the grade beam or is it just at the top of the sheet pile.

A: Mark Swieterman stated that it is at the sheet pile as shown pages 46 and 47 of the proposal. He also stated that the turn down slab of the retaining wall is going to tie into the grade beam.

Meeting was adjourned at approximately 10:20 AM.

Minutes submitted by: Rick Younce

Approved by: Mark Swieterman

**PRE-BID CONFERENCE
CONTRACT ID 172970
SIGN IN ROSTER**

PHONE
NUMBER

[illegible]

PRE-BID CONFERENCE
SITE VISIT
 CONTRACT ID 172970
 BULLITT COUNTY, KENTUCKY
 MAY 12, 2017

NAME COMPANY EMAIL PHONE

Star Swift	mfm Services		
Chris Proffitt	Scott E Murphy	cproffitt@scottandmurphy.com	270-7967485
Kenny Roller	Louisville Paving	kroller@loupaving.com	502-471-1154
Michael Hornback	Hornback Const.	mdhcci41@yahoo.com	270-234-4227
April Hecht	ACSI		
Heath Phillips	KYTC		
Ryan Gossow	KYTC		
Mark Swietenitu	KYTC		
Matt Graves	KYTC-DS		
Steve Bohon	KYTC-CO		
Paul Davis	KYTC-DS		