

## Inspection Report with SI&A Data

**Structure Description:** 275 Foot - 3 Span Steel continuous Frame (except frame culverts)  
**2 District:** 03    **3 County:** Warren    **16 Latitude:** 37°01'09.00"    **7 Longitude:** 86°31'27.00"  
**7 Facility Carried:** GLENN LILY ROAD    **Milepoint:** 11.760  
**6A Feature Intersected:** W.H. NATCHER PARKWAY  
**9 Location:** 1 MI N OF JCT KY 3191

NBI	X
Element	X
Fracture Critical	
Underwater	
Special	

Structure Description: 275 Foot - 3 Span Steel continuous Frame (except frame culverts)

NBI CONDITION RATINGS			
<b>58 Deck:</b>	6	<b>61 Channel:</b>	N
<b>59 Superstructure:</b>	5	<b>62 Culvert:</b>	N
<b>60 Substructure:</b>	5	<b>Sufficiency Rating:</b>	54.7

GEOMETRIC DATA	
<b>48 Max Length Span:</b>	111.499 ft
<b>49 Structure Length:</b>	275.000 ft
<b>32 Approach Roadway:</b>	23.950 ft
<b>33 Median:</b>	(0) No Median
<b>34 Skew:</b>	0°
<b>35 Flare:</b>	No Flare
<b>50A Curb/Sidewalk Width L:</b>	0.499 ft
<b>50B Curb/Sidewalk Width R:</b>	0.499 ft
<b>47 Horiz. Clearance:</b>	26.001 ft
<b>51 Width Curb to Curb:</b>	25.919 ft
<b>52 Width Out to Out:</b>	29.501 ft
<b>48 Max Length Span:</b>	111.499 ft

DESIGN	
<b>Substandard:</b>	No
<b>Fracture Critical:</b>	No FC Details
<b>43A Main Span Material:</b>	(4) Steel Continuous
<b>43B Main Span Design:</b>	(07) Frame
<b>45 Number of Spans Main:</b>	3
<b>44A Approach Span Material:</b>	Not Applicable
<b>44B Approach Span Design:</b>	Not Applicable
<b>46 Number of Approach Spans:</b>	0
<b>107 Deck Type:</b>	(1) Concrete-Cast-in-Place
<b>108A Wearing Surface:</b>	(1) Monolithic Concrete
<b>108B Membrane:</b>	(0) None
<b>108C Deck Protection:</b>	(0) None
<b>Overlay Y/N:</b>	Yes
<b>Overlay Type:</b>	PCC
<b>Overlay Thickness:</b>	1.500 in
<b>Overlay Date:</b>	

ADMINISTRATIVE	
<b>27 Year Built:</b>	1972
<b>106 Year Reconstructed:</b>	0
<b>42A Type of Service On:</b>	(1) Highway
<b>42B Type of Service Under:</b>	(1) Highway
<b>37 Historical Significance:</b>	(5) Not Eligible
<b>21 Maintenance Responsibility:</b>	(01) State Hwy Agency
<b>22 Owner:</b>	(01) State Hwy Agency
<b>101 Parallel Structure:</b>	(N) No II Structure Exists
<b>52 Width Out to Out:</b>	29.501 ft

APPRAISAL	
<b>36A Bridge Railings:</b>	(0) Substandard
<b>36B Transitions:</b>	(0) Substandard
<b>36C Approach Guardrail:</b>	(0) Substandard
<b>36D Approach Guardrail Ends:</b>	(0) Substandard
<b>71 Waterway Adequacy:</b>	(N) Not Applicable
<b>72 Approach Alignment:</b>	(5) Abover Tolerable
<b>113 Scour Critical:</b>	(N) Not over Waterway
<b>Recommended Scour Critical:</b>	(N) Not over Waterway

CLEARANCES	
<b>10 Vert. Clearance:</b>	73.999 ft
<b>53 Min. Vert. Clearance Over:</b>	99.999 ft
<b>54A Vert. Under Reference:</b>	(H) Hwy beneath struct.
<b>54B Min. Vert. Underclearance:</b>	73.999 ft
<b>55A Lateral Under Reference:</b>	(H) Hwy beneath struct.
<b>55B Min. Lat. Underclearance R:</b>	23.622 ft
<b>56 Min. Lat. Underclearance L:</b>	19.501 ft
<b>10 Vert. Clearance:</b>	99.999 ft

LOAD RATINGS	
<b>63 Operating Type:</b>	(1) Load Factor (LF)
<b>64 Operating Rating:</b>	33.3 tons
<b>65 Inventory Type:</b>	(1) Load Factor (LF)
<b>66 Inventory Rating:</b>	20.0 tons
<b>Truck Capacity Type I:</b>	tons
<b>Truck Capacity Type II:</b>	tons
<b>Truck Capacity Type III:</b>	tons
<b>Truck Capacity Type IV:</b>	tons

POSTINGS	
<b>41 Posting Status:</b>	(A) Open, No Restriction
<b>Signs Posted Cardinal:</b>	No
<b>Signs Posted Non-Cardinal:</b>	No
<b>Field Postings Gross:</b>	-1 tons
<b>Field Postings Type I:</b>	-1 tons
<b>Field Postings Type II:</b>	-1 tons
<b>Field Postings Type III:</b>	-1 tons
<b>Field Postings Type IV:</b>	-1 tons

## Inspection Report with SI&A Data

12: Re Concrete Deck									
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
SQ.FT	8,113	8,032	99%	81	1%	0	0%	0	0%
NEW OVERLAY WAS DONE IN AUGUST OF 2011. RTS 8-14-2013									

510: Wearing Surfaces									
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
SQ.FT	7,133	7,062	99%	71	1%	0	0%	0	0%

1120: Efflorescence/Rust Staining									
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
SQ.FT	11	11	100%	0	0%	0	0%	0	0%
TIGHT LONGITUDINAL CRACKING IN MOST OF THE BAYS WITH OCCASIONAL EFFLORESCENCE.									

1130: Cracking (RC and Other)									
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
SQ.FT	72	0	0%	72	100%	0	0%	0	0%
-									

## Inspection Report with SI&A Data

107: Steel Opn Girder/Beam									
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
FT	1,100	1,100	100%	0	0%	0	0%	0	0%

**SNOOPER NOTES:**

- THERE ARE 10 LOCATIONS SCATTERED THROUGHOUT BAYS #1 & #3, WHERE THERE ARE LOOSE BOLTS IN THE GUSSET PLATES THAT FRAME INTO THE GIRDER OR INTO VERTICAL STIFFENERS. THE BOLTS ARE LOOSE BECAUSE IMPROPER PLATE ALIGNMENT DISALLOWED ADEQUATE TIGHTENING. THERE ARE NO PROBLEMS ASSOCIATED WITH ANY OF THESE LOCATIONS, AS ALL THE OTHER BOLTS/NUTS IN THE DETAIL ARE SECURE.
- THERE ARE SEVEN LOCATIONS SCATTERED THROUGHOUT BAYS #1 & #3 THAT HAVE HAD THE ORIGINAL WEATHERING STEEL BOLTS REPLACED WITH STAINLESS STEEL BOLTS IN THE GUSSET PLATE TO WEB TO VERTICAL STIFFENER DETAIL. (CREW 222 - 1987)
- THERE IS A 1 in. CRACK @ THE BASE OF THE VERTICAL STIFFENER, 3rd DIAPHRAGM EAST OF ABUTMENT #1, IN BAY #3, SPAN #1. THE CRACK IS @ THE TOE OF THE WELD TO V.S. DETAIL. (SEE ATTACHED PHOTO)
- THE GUSSET PLATE @ THE 5th V.S. EAST OF ABUTMENT #1, IN BAY #3, ON GIRDER #2, WAS CUT/MODIFIED BY TORCH TO ACCOMODATE CONSTRUCTION OF THE DETAIL MISALIGNMENT - STRESS RISER. (SEE ATTACHED PHOTO)
- A HAIRLINE CRACK INDICATION IS NOTED @ THE END OF THE WELD ON THE V.S. OVER THE TOP OF FRAME LEG #3, WEST SIDE, IN THE in.KNEE in. AREA. WATCH
- A NUT ON ONE OF THE BOLTS IN THE 4th V.S. WEST OF FRAME LEG #3, EAST SIDE, ON GIRDER #3, IS CRACKED. THE NUT IS STILL SECURE - NO VISIBLE PROBLEMS.

515: Steel Protective Coating									
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
FT	2,905.96	2,905.96	100%	0	0%	0	0%	0	0%

## Inspection Report with SI&A Data

### 215: Re Conc Abutment

Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
FT	59	48	81%	9	15%	2	3%	0	0%

THERE IS A SMALL CRACK IN THE CONCRETE ON TOP OF THE FRAME LEG FOOTING ACROSS THE ENTIRE WIDTH OF THE CONCRETE ON THE EAST SIDE. THERE IS ALSO SOME DETERIORATION OF THE CONCRETE DUE TO CRACKING AND EFFLORESCENCE ON THE BREASTWALL. THERE IS SOME SEPARATION AND DETERIORATION OF THE CONCRETE DEVELOPING AROUND THE HORIZONTAL COLD JOINT @ THIS SAME LOCATION.

THE BOTTOM PORTION OF THE EAST WALL FOR THE FRAME LEGS APPEARS TO BE SETTLING FORWARD. THIS IS MOST PROMINENT AT THE NORTH END WHERE IT HAS APPROXIMATELY 3/8 in. DIFFERENCE. THERE IS A VERTICAL CRACK IN THE TOP PORTION OF THE WALL THAT IS BULGING AND HAS APPROXIMATELY 1/8 in. OF DIFFERENCE. THIS WALL DOES NOT APPEAR TO BE LOAD BEARING.

ABUTMENT #4 HAS 9 FT. OF LONGITUDINAL CRACKING AND 2 FT. OF LONGITUDINAL CRACKING WITH 1/16 IN. SEPERATION.

### 234: Re Conc Pier Cap

Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
FT	52	0	0%	52	100%	0	0%	0	0%

THE CONCRETE IN ALL FOUR (4) BEARING PEDESTALS (AT THE BASE OF THE FRAME LEGS / EAST & WEST) HAS MODERATE SIZED CRACKING WITH EFFLORESCENCE.

### 311: Moveable Bearing

Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
EACH	8	8	100%	0	0%	0	0%	0	0%

8/28/2015 - THE WEST ROCKER BEARINGS ARE TILED SLIGHTLY MORE THAN THE EAST, BOTH OF WHICH ARE IN EXCESS OF WHAT WOULD BE CONSIDERED NORMAL FOR AN 80 DEGREE DAY.

ALL OF THE ROCKER-TYPE BEARINGS ON THE EAST ABUTMENT ARE TILTED A LITTLE EXCESSIVELY.

### 515: Steel Protective Coating

Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
EACH	2.97	2.97	100%	0	0%	0	0%	0	0%

## Inspection Report with SI&A Data

313: Fixed Bearing									
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
EACH	8	8	100%	0	0%	0	0%	0	0%
DIRT, DEBRIS, & PACK RUST IS ACCUMILATING ON THE TOP SIDE OF THE BEARING DEVICES @ THE BASE OF ALL FOUR FRAME LEGS, EACH PEDESTAL.									

515: Steel Protective Coating									
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
EACH	2.97	2.97	100%	0	0%	0	0%	0	0%

333: Other Bridge Railing									
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
FT	550	550	100%	0	0%	0	0%	0	0%
< none >									

803: Curb									
Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
(LF)	550	550	100%	0	0%	0	0%	0	0%
< none >									

### Inspection Report with SI&A Data

**859: Vegetation**

Units	Total Qty	Qty. St. 1	% in 1	Qty. St. 2	% in 2	Qty. St. 3	% in 3	Qty. St. 4	% in 4
(EA)	1	0	0%	1	100%	0	0%	0	0%

THERE ARE CRACKS IN PIER CAPS THAT VEGETATION HAS STARTED TO GROW. RIGHT NOW VEGETATION CONSISTS OF JUST LARGER WEEDS.

THERE ARE VINES GROWING ON AND AROUND THE LEG PEDESTALS.

**STRUCTURE NOTES**

**INSPECTION NOTES**

8/28/2015 INSPECTION PERFORMED BY K.HUMPHREY AND OVERSEEN BY J.EDMUNDS.  
 ITEM 58 DECK LOWERED TO 6 DUE TO CRACKING WITH EFFLOR. IN THE SOFFIT.  
 ITEM 59 SUPERSTRUCTURE LOWERED TO 5 DUE TO THE NUMEROUS CRACKS NOTED.  
 ITEM 60 SUBSTRUCTURE LOWERED TO 5 DUE TO THE CRACKING WITH RUST STAINING IN THE ABUTMENTS.  
 NEW OVERLAY WAS DONE IN AUGUST 2011. RTS 8-14-2013

**WORK**

**Action:** -