

**Transportation Cabinet  
Department of Highways  
Frankfort, Kentucky 40622**

Meeting Minutes  
February 12, 2019

**Background**

A Pre-bid conference was held for CID 192940, in Paducah, Kentucky, on February 12, 2019.

**Present:**

*KYTC*

Mark Swieterman	Heath O'Bryan	Brad Whybark
-----------------	---------------	--------------

*Contractors*

Jesse Wiggins	Harper Construction	Philip Pearson	Harper Construction
Tink Haydon	Haydon Bridge Company	Philip Haydon	Haydon Bridge Company
Seth Perry	Coffey Construction	Kritt Allbritten	Coffey Construction
Scott Embry	GSI	Mike Close	GSI

*Others*

Rick Younce		
-------------	--	--

**A. Pre-Bid Conference**

The meeting was convened at 10:15 A.M (Central Time) by Mark Swieterman of KYTC Central Office.

**Question and Answer**

Q: Jesse Wiggins from Harper Construction stated that there is no payout for grout and asked if there would be.

A: Mark Swieterman stated he would have to put out an addendum concerning this topic.

Q: Jesse Wiggins from Harper Construction stated that there are utility lines close to bridge 053B00025N that needed to be addressed.

A: Mark Swieterman stated that the contractor needed to be very aware that the lines are there and to be very careful not to cut the line.

Q: Tink Haydon from Haydon Bridge Company stated that KYTC outlined their PZC 13 but it appears that the sheet pile criteria must not be right because if they follow all the criteria it creates a situation where a larger than normal sheet pile would be used.

A: Mark Swieterman stated it is modeled after PZC 13.

Q: Tink Haydon from Haydon Bridge Company asked if PZC 13 is not available for purchase how would they know what criteria to follow.

A: Mark Swieterman stated there will be a printed section modulus under L. B. Foster and to look at the section properties and it must meet or exceed all properties of PZC 13.

Q: Tink Haydon from Haydon Bridge Company asked if the criteria provided in the contract is correct.

A: Mark Swieterman stated yes, he believed it to be correct.

Q: Tink Haydon from Haydon Bridge Company asked about the contractor provided QC.

A: Mark Swieterman stated that the contract would be administered by the Mayfield section office and in the past they have had a third party consultant to test the concrete and look at the reinforcing steel to make sure it is the correct size and placement.

Q: Tink Haydon from Haydon Bridge Company asked if they could ignore the note about a contractor provided QC.

A: Mark Swieterman stated he would refer that to Jason Looper and Everett Wilson in the Mayfield section office.

Q: Tink Haydon from Haydon Bridge Company asked if the completion date is November 15, 2019.

A: Mark Swieterman stated yes.

Q: Tink Haydon from Haydon Bridge Company stated there is a note in liquidated damages that shows December 15, 2018 as the completion date and asked if the liquidated damages date should be November 15, 2019.

A: Mark Swieterman stated yes.

Meeting was adjourned at approximately 10:30 AM

Minutes submitted by: Rick Younce

Approved by: Type name here

**KENTUCKY TRANSPORTATION CABINET  
HICKMAN COUNTY  
BRIDGE SCOUR COUNTERMEASURES-GROUP "D"**

D-1

## PRE-BID CONFERENCE MEETING

**FEBRUARY 12, 2019**

## SIGN IN ROSTER

NAME

**COMPANY**

**E-MAIL**

**PHONE**  
**NUMBER**

[illegible]