KENTUCKY TRANSPORTATION CABINET MERCER COUNTY SALT STORAGE FACILITY

MANDATORY PRE-BID CONFERENCE

JUNE 6, 2011

CONTRACTORS REPRESENTED:

Name Representing

Scott Tipton Bluegrass Contracting Corporation
Mike Ramsey Certified Construction Company

Robert Reeder RGF Inc.

Phillip Dyer The Walker Company

Gill Crouch Crouch/Stringer Concrete Inc.

Loran Raschella Hinkle Contracting

OTHERS ATTENDING:

<u>Name</u> <u>Representing</u>

Morris Talbot Advanced Engineering

Randy Crawford KYTC – Construction Procurement

T.J. Gilpin KYTC – C.O. Maintenance David Rucker KYTC – Support Services

Robert Mayes KYTC District 7 Superintendent II Charlotte Faeth KYTC District 7 Danville Section

Wayne Simpson KYTC – C.O. Maintenance Diana Radcliffe KYTC – C.O. Maintenance

MINUTES

The Mandatory Pre-Bid Conference began at 10:00 a.m. EDT. The following items applicable to the project were discussed at the Pre-Bid Conference:

- **A. Hierarchy** The Department advised that statements and responses to questions received from Contractors at the Pre-Bid Conference will be transcribed as minutes of the conference and made available to Contractors on the Division of Construction Procurement's web page prior to the bid letting. The written minutes will take precedence over any verbal comments made at the Pre-Bid Conference. In case of discrepancy between the minutes and the official proposal, the minutes will govern. The Department will accept bids only from Contractors represented at the Pre-Bid Conference.
- **B.** Starting & Completion Dates The Department advised that bids will be opened at the Department's regular June 17, 2011 letting. This contract will be a 60 calendar day contract. The Department will expedite award.
- C. Liquidated Damages The Department Advised that contrary to the Standard Specifications, Liquidated Damages will be listed as in the proposal. The contractor will have 15 calendar days to complete punch list work or LDs will be assessed.
- **D. Site Restoration and Erosion Control** The Department advised that Site Restoration and Erosion Control would be required if Contractor's staging or operations damaged any facility features.
- **E.** Coordination The Department advised that the Maintenance foreman would coordinate the contractor's staging area and facility egress and ingress.

F. Explanation of Contract –

Scope of Work

- This project is to construct foundation and wall to support a pre-engineered membrane covered (roof) structure for the storage of bulk roadway deicing salt. The dimension are 40'-3" long X 60-0" wide X 10' high with a shallow concrete spread footing.
- **G. Questions and Answers** The Department made the following responses to questions and answers:

- 1. Access to the lot will be provided from 7:30 a.m. to 4:00 p.m. Monday through Friday. Other hours will need to be coordinated by the Engineer but are not guaranteed. Robert Mayes is the maintenance foreman; all project coordination will go through him.
- **2.** The Department will provide material testing. Advanced Engineering will provide construction inspection.
- **3.** The excavation for the footer will be incidental. The excavated material can be left on-site.
- **4.** Vertical construction joints are allowed. No horizontal construction joint will be allowed.
- **5.** Staking bid item included in the proposal. Control points and bench mark were shown to the contractors.
- **6.** The contractor was advised to contact Ted Deery with Bulk Storage 5 days prior to pouring concrete.
- 7. Will the wall have to have a rub finish? No, but imperfections, such as honeycombing, will have to be corrected after removal of forms.
- **8.** Can the contractor field bend the steel? Yes
- **9.** Will additives to allow for early strength be allowed? No
- **10.** Is water fill station available on site? Yes, water is available at main building.
- 11. Will a licensed surveyor be needed for the staking bid item to layout the building? Contrary to the Standard Specifications, staking does not have to be performed by a licensed surveyor, but final layout shall be approved by the Engineer.
- **12.** Will a tremie have to be used? No. Due to steel layout a tremie is not feasible.
- **13.** Will early cylinder breaks allowed? Yes.
- **H.** Additional Questions If there are any questions not covered at the Pre-Bid Conference and these minutes, they should be addressed to the Department's Division of Construction Procurement in the usual manner.

KENTUCKY TRANSPORTATION CABINET MERCER COUNTY SALT STORAGE FACILITY

MANDATORY PRE-BID CONFERENCE

JUNE 6, 2011

OTHERS ATTENDING SIGN IN ROSTER

PRINT NAME	SIGNATURE	REPRESENTING
MORRIS TALBOTT	modelet	ADVANCED ENGR.
Randy Cra-ford	Ble	KYTC- CP
TiJ. Gilpin	701	KYTC - complet.
David Rucker	Dut Ruh	KYTC-Support Service
Robert Mayes	Notes Moyer	RYTC DIST 7 Support Mer
Charlotte Faeth	Nober Moyer	KYTC Dist. 7 Supper II Men. KYTC Dist. 7 Denville Section
Wayne Simples DIANA RADCUFFE	Wye & fled of	KYTC CO Maint.
DIANA RADICULTE	clone and je	•

KENTUCKY TRANSPORTATION CABINET MERCER COUNTY SALT STORAGE FACILITY

MANDATORY PRE-BID CONFERENCE

JUNE 6, 2011

CONTRACTORS SIGN IN ROSTER

PRINT NAME	SIGNATURE	REPRESENTING
Scott Tiplon	Stock	Blueguass Contracting Corp
Mike Ramsey	will D	
Robiot Reador	Mile Lames. Tuff Renh.	CertiSied Const Co.
Phillip Dyer		Cor I wa
Gizl CRoven	Production	THE LOCKER Company
_	Market 10	Wach Stringer Conacts.
LORAN RASCHELLA	Jon Full	Hinkle Contracting
	1/	