

**KENTUCKY TRANSPORTATION CABINET
CHRISTIAN COUNTY SALT STORAGE FACILITY**

MANDATORY PRE-BID CONFERENCE

JULY 2, 2012

CONTRACTORS REPRESENTED:

<u>Name</u>	<u>Representing</u>
Chris Proffitt	Scott and Murphy
Josh Kinser	Do-All Construction
Tyler Stanley	H.B. Stanley, Inc.
Manuel Melendez	Charles Dewese Construction
Doug Smith	Certified Construction

OTHERS ATTENDING:

<u>Name</u>	<u>Representing</u>
Wayne Simpson	KYTC
Diana Radcliffe	KYTC
Craig Wyatt	KYTC
Brad Houck	KYTC
Michael Williams	KYTC

MINUTES

The Mandatory Pre-Bid Conference began at 10:00 a.m. CDT. The following items applicable to the project were discussed at the Pre-Bid Conference:

- A. Hierarchy** – The Department advised that statements and responses to questions received from Contractors at the Pre-Bid Conference will be transcribed as minutes of the conference and made available to Contractors on the Division of Construction Procurement’s web page prior to the bid letting. The written minutes will take precedence over any verbal comments made at the Pre-Bid Conference. In case of discrepancy between the minutes and the official proposal, the minutes will govern. The Department will accept bids only from Contractors represented at the Pre-Bid Conference.

- B. Starting & Completion Dates** – The Department advised that bids will be opened at the Department’s regular July 13, 2012 letting. This contract will be a 60 calendar day contract. The Department will expedite award.

- C. Liquidated Damages** – The Department Advised that contrary to the Standard Specifications, Liquidated Damages will be listed as in the proposal. The contractor will have 15 calendar days to complete punch list work or LDs will be assessed.

- D. Site Restoration and Erosion Control**– The Department advised that Site Restoration and Erosion Control would be required if Contractor’s staging or operations damaged any facility features.

- E. Coordination** – The Department advised that the Maintenance foreman would coordinate the contractor’s staging area and facility egress and ingress.

F. Explanation of Contract –

Scope of Work

- This project is to construct foundation and wall to support a pre-engineered membrane covered (roof) structure for the storage of bulk roadway deicing salt. The dimension are 60’-0” long X 40-3” wide X 10’ high with a shallow concrete spread footing.

- G. Questions and Answers** – The Department made the following responses to questions and answers:

1. The Cabinet advised that there will be no work hour restrictions. Dennis Roeder is the maintenance foreman; all project coordination will go through him and the section supervisor.
2. The Department will provide material testing.
3. The excavation for the footer will be incidental. The excavated material can be left on-site.
4. Vertical construction joints are allowed. No horizontal construction joint will be allowed.
5. Staking bid item included in the proposal. Control points and bench mark were shown to the contractors.
6. The contractor was advised to contact Ted Deery with Bulk Storage 5 days prior to pouring concrete.
7. Will the wall have to have a rub finish? No, but imperfections, such as honeycombing, will have to be corrected after removal of forms.
8. Can the contractor field bend the steel? Yes
9. Will additives to allow for early strength be allowed? No
10. Is water fill station available on site? Yes, water is available on site.
11. Will a licensed surveyor be needed for the staking bid item to layout the building? Contrary to the Standard Specifications, staking does not have to be performed by a licensed surveyor, but final layout shall be approved by the Engineer.
12. Will a tremie have to be used? No. Due to steel layout a tremie is not feasible.
13. Will early cylinder breaks allowed? Yes.
14. Will Class AA concrete be allowed? Yes.
15. Will footer excavation be in solid rock? The Cabinet advised that no cores were taken and all excavation is unclassified.






H. Additional Questions – If there are any questions not covered at the Pre-Bid Conference and these minutes, they should be addressed to the Department's Division of Construction Procurement in the usual manner.

KENTUCKY TRANSPORTATION CABINET
CHRISTIAN COUNTY SALT STORAGE FACILITY

MANDATORY PRE-BID CONFERENCE

JULY 2, 2012

CONTRACTORS SIGN IN ROSTER






<u>PRINT NAME</u>	<u>SIGNATURE</u>	<u>REPRESENTING</u>
Chris Proffitt		Scott & Murphy
Josh Kinser		DO-All Construction
Tyle Stanley		H.B. Stanley, INC.
MANUOEL MELENDEZ		CHARLES DEWEESEC
Doug Smith		Certified Construction

KENTUCKY TRANSPORTATION CABINET
CHRISTIAN COUNTY SALT STORAGE FACILITY

MANDATORY PRE-BID CONFERENCE

JULY 2, 2012

OTHERS ATTENDING SIGN IN ROSTER

<u>PRINT NAME</u>	<u>SIGNATURE</u>	<u>REPRESENTING</u>
Wayne Simpson		KYTC
DIANA RAOCLIFFE		KYTC
CERRIC WYATT		KYTC
Brad Houck		KYTC - D2
MICHAEL Williams		KYTC