



26-2947 Pre-Bid Conference Minutes

Campbell County- Bridge Cleaning & Painting

July 6, 2026

- Mentioned the sign in requirement to be able to submit a bid.
- Conference started with a brief presentation that illustrated the need for the project and the work that is included in the contract.
- Existing bridge plans are posted on the Construction Procurement website in the Project Related Information.
- Project Completion Date of November 15th, 2026.
- Prequalification under I18B is required to bid on the project.
- Special Note for Soot Residue Removal from Steel and Concrete- Contractor required to submit a soot residue removal plan for review and acceptance. This plan will detail cleaning methods and containment/capture/disposal plans. The goal is to remove all soot residue on the bridge and clean to and SSPC SP 1 and a test patch will be required.
- The work for the Soot Residue Removal will be paid as a lump sum under Bridge Cleaning.
- All Structural Steel is to be painted in accordance with Standard Specification Section 614.
- All waste will be taken to the Doe Run Company.
- Approximately 216 tons of asphalt surface is to be placed to cover the area that was removed and replaced with asphalt base after the tanker fire. The area will be milled down 1.25 inches and be replaced with 1.25 inches of the specified asphalt surface.
- 300 Linear Feet of damaged median barrier wall is to be removed and replaced. The Engineer will define the limits of this work.
- The contractor will maintain all 3 lanes of traffic in both directions during daytime hours (6am-8pm). Two lanes of traffic in both directions will be maintained overnight (8pm-6am). The shoulders have full depth pavement and can be utilized to maintain the required amount of lanes.

- Single lane closures will be allowed on Memorial Parkway from 8pm-6am and the pedestrian walkway can be closed during cleaning and painting operations. Any signage used for closure/detour of pedestrian walkway will be incidental to Maintain & Control Traffic.
- 11 foot lane widths will be maintained throughout the duration of the project.
- A 16 foot vertical clearance will be maintained throughout the duration of the project.
- Temporary striping is incidental to Maintain & Control Traffic.
- Other applicable Special Notes include the Special Note for Joint Seal Replacement, Special Note for Portable Queue Warning Alert System (PQWAS), and Special Note for Traffic Queue Protection Vehicle.
- Question was asked about whether contractors that provide typical traffic control services have the PQWAS and Queue Protection Vehicle. It was answered by KYTC personnel that most of them do.
- 190 Liner Feet of PVC Fold and Form Pipe Liner 24 inch will be installed under this contract. It was asked what pre-qualification category would be required for the contractor performing this work. KYTC will provide either an addendum or a question and answer to address the prequalification requirement for this work.
- Some photos were shown of the current site conditions.
- Question was asked if KYTC will expedite the award and expedite review of required submittals. KYTC personnel confirmed that KYTC will expedite all of these processes as much as possible.
- Conference was adjourned and a site visit followed. The sign-in requirement for the site visit was mentioned prior to meeting being adjourned.