

**Kentucky Transportation Cabinet
Department of Highways
Frankfort, Kentucky 40622**

Meeting Minutes
April 4, 2013

Background

A Pre-bid conference was held for bridge cleaning and painting in Floyd County, Kentucky (Dist. 12). CID NO. 132952

KYTC

Tom Mathews	Robin Justice	Matt Moore	Craig Craig
Brittany Stratton			

Contractors

Emmanuel Pilatos	North Star Painting	Ioannis Kalouris	North Star Painting
Mike Hostal	Vimas Painting Co., Inc.	Brad Wilder	Intech Contracting, LLC
Kiriakos Gialousis	Adelphi Inc., G-Force	Stelianos N. Frangopoulos	Nika Contracting Inc.
Elias Samonas	Nika Contracting Inc.	Dennis Billec	Blastech Enterprises, Inc.
Steven M. Tirikos	Panther Industrial Painting	Kelly Pseftelis	KVK Contracting
Joe Burchett	Bush and Brurchett Inc.	Steve Glenn	Judy C. Harp Co.

Others

Chris Goff	KTC	Allen Hawel	Sherwin Williams
------------	-----	-------------	------------------

A. Pre-Bid Conference

The meeting was convened at 10:00 A.M (Eastern Time) by Tom Mathews of KYTC.

Question and Answer

Q: Unknown Person asked if the completion date was for completion of painting or opening to traffic.

A: Tom Mathews KYTC stated the date was for completion. **See addendum 1.**

Q: Steven M. Tirikos with Panther Industrial Painting asked what are the liquidated damages.

A: Tom Mathews KYTC stated standard specification for contract price.

Q: Steliqnos N Frangopoulos, Nika Conctracting asked what kind of contract is after the painting contract.

A: Tom Mathews KYTC stated we have the repair work plus the painting. They will be doing a resurfacing on the road during that season. They want this job completed before the next one starts. **See addendum 1.**

Q: Kirikos Giallousis, G Force contracting asked is there a strip coat required?

A: Tom Mathews KYTC stated all surfaces are to be covered.

All structural steel surfaces are to receive continuous film coating as specified by the selected coating system manufactures product data sheets. Means and methods of achieving a continuous film coating system are not directed by KYTC notes or specifications. All “stripping”, “touchup”, etc is considered incidental to the lump sum bid for clean and paint structural steel.

Q: Steve Glenn, Judy C. Harp Co. asked could a torch be used to cut the end beam.

A: Tom Mathews KYTC stated they did not want the beam torch cut but wanted a saw cut.

Contrary to the answer above, the beam end may be cut using a torch. If this method is selected all slag and debris from cutting must be removed before cleaning and painting.

Q: Steven M. Tirikos, Panther Industrial Painting asked do we have option of setting up lights.

A: Tom Mathews KYTC stated yes either one you wish lights or a flagger.

Q: Steven M Tiakos with Panther Industrial Painting asked if we use lights can we maintain that lane as long as we want or do we still have to be out.

A: Tom Mathews KYTC stated yes maintained till completion.

Q: Kiriako Giallousis, G Force Contracting if the contractor uses lights during school hours we will have to shut the lights down and use flaggers.

A: Tom Matthews KYTC stated yes you could use flaggers at that time to get the busses thru. You are responsible to make sure not to have an impact on school bus traffic.

Q: Mike Hostal, Vimas Painted asked does “school hours” mean the start of school to the end of school throughout the whole day.

A: Tom Mathews KYTC stated not the whole day just when the busses are running.

Meeting was adjourned at approximately 10:25 A.M.

Minutes submitted by: Christopher Ray Goff

Approved by: Tom Mathews

CALL #404, CID #132952

**DISTRICT NO. 12
BRIDGE CLEANING AND PAINTING
FLOYD COUNTY
04-04-2013 Pre-Bid Field Review Questions**

Q. Will existing structure plans be made available to the contractor?

A. Yes, the existing structure plans will be posted under the “project related information” link on the Cabinet’s Construction Procurement web site.

Q. Can the one inch diameter holes to be drilled through the girders to accommodate the A3 bar in the encasement at End Bent #1 be cut using a torch?

Yes, the one inch diameter holes can be cut using a torch.

Q. Sheet S2 (Layout) of the bridge repair plans is showing a mark that End Bent #2 is on the KY 114 end of the bridge. Is this correct?

A. No, End Bent #1 is on the KY 114 end of the bridge. End Bent #1 receives the concrete encasement work and End Bent #2 receives the expansion dam replacement.

Q. Does the structural steel that will be encased in End Bent #1 get cleaned and painted.

A. No. The encasement repair is to be completed before cleaning and painting operations.

Q. Do the exposed steel piling at End Bent #2 get cleaned and painted?

A. No. The flowable fill and cyclopean stone rip rap placement is to be completed before cleaning and painting operations.

Please check back with our web site for any new addendums, bulletins, Information, Etc. related to this proposal.

<http://www.transportation.ky.gov/Construction-Procurement>

FLOYD COUNTY~DISTRICT NO. 12

036GR13M079 Call #404 CID #123952

PRE-BID MEETING SIGN-IN SHEET

NAME	COMPANY	PHONE NUMBER
Stelios N. Frangopoulos	NIKA Contracting, Inc.	330-565-5685
ELIAS SAMONAS	NIKA CONTRACTING, INC.	330-687-6686
Brad Wilder	Intech Contracting	859-272-0352
Ioannis Kalouris	North Star Painting	330-503-1551
Dennis Billec	Blastech Enterprises	330-509-8957
Kelly Pseftelis	K.V.K. CONTRACTING	727-934-9984
Allen Hawel	Sherwin Williams	(606) 437-4355 (859) 229-0304
KIRIAKOS GIALLOUSIS	Adelphi Inc.	(330) 518-3226
MILE AOSTAL	VIMAS PAINTING	330 536-2222
Steve Klein	Judy CHAPP	502 277 4572
EMMANUEL Pilatos	North Star. PAINTING.	330-503-6482
Robin Justice	KYTC	606-433-7791
Tom Matheus	KYTC CO	502-564-4558
Steven M Trankos	Panther Ind painting	330-881-6031
Matthew Moore	KYTC-DEA	(606) 874-9561
Joe Burchett	Bush + Burchett Inc.	(606) 874-9057
CRAN J CRAN	KYTC DEA	(502) 564-7250
BRITANY STRATTON	KYTC DEA	(502) 564-7250

