Abandonment / As Built Construction Requirem

1) Abandoned approx. 715 feet – 4" In place
2) Constructed 682 feet – 4" (directional bore)
3) Constructed 25 feet – 4" (tie-ins, valve settings, etc)
4) Installed (2) – 4" Valve Settings
5) Installed (1) – 4" X 12" Drip
6) Installed (2) – 4" X 8" Drips

Contribution Calculation

Existing pipeline inside state R/W	– 220 feet
Total footage to be abandoned	– 715 feet
Kinzer Contribution	– 220/715 = 31%
KYTC Contribution	– 495/715 = 69%
Total	100%

60+00

e into existing pipeline
Gate Valve
(4" X 8") Drip
Begin Directional Bore

End Directional Bore
(4" X 12") Drip
Gate Valve
(4" X 8") Drip
Tie into existing pi

KINZER DRILLING COMPANY

KYTC Plans showing State Route 194