

**KENTUCKY TRANSPORTATION CABINET**  
**DEPARTMENT OF HIGHWAYS**  
**DIVISION OF CONSTRUCTION**  
**CHANGE ORDER**

**TC 63-1**  
Rev. 11/86 Mod. 2/26//2

Page 1 of 2

District 2

County Daviess

Project No. KBD 10-1 (8), FD52 030 8530

Contractor The W. L. Harper Company

Address PO Box 420 1648 Petersburg Road Hebron Ky 41048

CHANGE ORDER NUMBER : 8

MARS JOB NUMBER : 45786

(PCN) CMSCN : 000064

ENCUMBRANCE NUMBER : H0000641

Road US 231 Approach to William Natcher Bridge

*Proposed Changes in Connection with Contract Items:*

SS Code	Item No.	Description	Quantity	Unit	Unit Price	Amount
A007	7	Embankment In Place	-57,245.000	Cu Yd	3.00	-171,735.00
A020	20	Clearing and Grubbing (63 Acres)	-0.100	Lp Sum	143,000.00	-14,300.00
A025	25	Maintain and Control Traffic	-0.450	Lp Sum	41,000.00	-18,450.00
A034	34	Staking	-0.550	Lp Sum	130,000.00	-71,500.00
<i>Total for this Page</i>						-275,985.00
<i>Total for Continuation Page(s)</i>						
<i>Total Contract Items</i>						-275,985.00

*Proposed Items of Supplemental Agreement:*

SS Code	Ref. No.	Description	Quantity	Unit	Unit Price	Amount
A137	1	Delay Compensation 01/06/02-09	1.000	Lp Sum	1,802,656.04	1,802,656.04
<i>Total for this Page</i>						1,802,656.04
<i>Total for Continuation Page(s)</i>						
<i>Total Supplemental Agreement</i>						1,802,656.04

Time Extension/Explanation:

Extend working days from 239 as specified in change order No. 7 to 274, an increase of 35 working days per section 108.07.02 of the Standard Specifications for Road and Bridge Construction.

**Total Increase Amount**

**\$ 1,526,671.04**

Reasons for Proposed Changes:

APPROVED BY SECRETARY JAMES CODELL, 11/2/02; RELEASED 12/2/02

If approved by the Department of Highways, the undersigned contractor agrees to do the work outlined herein and to accept, as payment in full, the basis of payment as set forth herein.

The W. L. Harper Company

Contractor

By: \_\_\_\_\_

Date

Requested

Project Engineer

Date

Recommended

T.E.B.M Construction

Date

Recommended

Chief District Engineer

Date

Recommended

Project Manager

Date

Recommended

Director of Construction

Date

Recommended

Deputy State Highway Engineer

Date

Approved

Commissioner

Date

**KENTUCKY TRANSPORTATION CABINET****DEPARTMENT OF HIGHWAYS  
DIVISION OF CONSTRUCTION****TC 63-1B**

Rev. 11/86 Mod. 2/26/2

**REASON FOR CHANGE ORDER**

Page	<u>2 of 2</u>	CHANGE ORDER NUMBER :	<u>8</u>
District	<u>2</u>	MARS JOB NUMBER :	<u>45786</u>
County	<u>Daviess</u>	(PCN) CMSCN :	<u>000064</u>
Project No.	<u>KBD 10-1 (8), FD52 030 8530</u>	ENCUMBRANCE NUMBER :	<u>H0000641</u>
Contractor	<u>The W. L. Harper Company</u>	Road	<u>US 231 Approach to William Natcher Bridge</u>
Address	<u>PO Box 420 1648 Petersburg Road Hebron Ky 41048</u>		

**Reasons for Proposed Changes:**

Item No. 7, 20, 25, 34 and Ref. No. 1 - This change order is written to compensate the Contractor for delays in construction due to the failure to obtain archaeological clearance prior to starting construction and failure to have telephone poles relocated by the date specified in the contract proposal. The archaeological clearance was granted on 10/12/01 and the telephone poles were relocated on 04/03/02. This change order will compensate the Contractor for all delays from 01/06/02 to 09/15/02. Change Order number 4 provided for compensation thru 07/22/01 and change order number 6 provided compensation from 7/22/01 to 01/06/02. This change order compensates the Contractor for all issues related to the failure to obtain archaeological clearance and utility relocations and is considered payment in full for all claim issues.