

Boyd County
Improve US 60 from the I-64 Interchange to KY 180
Item Number: 9-8400.00; CID: 211056
Mandatory Pre-Bid Meeting
December 3, 2021

Introduction (Darrin Eldridge)

- KYTC District Personnel
- KYTC Central Office Personnel
- Consultant Personnel
- Remind in-person attendees to sign in and virtual attendees to fill out attendance affidavit

Project Purpose (Darrin Eldridge): The purpose of the project is to improve east-west connectivity between I-64 and KY 180, relieve congestion and improve roadway safety in the corridor

Preconstruction Project Status (Darrin Eldridge/Karen Mynhier/Allen Rust/Dave Ritchie)

- Design: Complete
- Environmental (Karen Mynhier)
 - Approved CE-3
 - Permits
 - Restrictions (burning), no tree-cutting restrictions
- Right of Way: Complete (Unless we're still waiting on CSX signatures)
 - Cemetery relocation (Karen Mynhier)
 - CAP report (Darrin Eldridge)
 - CSX status (Allen, provide update on CSX?)
- Utilities: Dave, provide summary of all affected utilities, discuss water and sewer plans/prequalified contractors, introduce EL Robinson and other companies etc.

Construction Items (plans & proposal)

- Pavement options, cement stabilization, profile grade (Jason Bricker & Erik Scott)
- Bridge settlement times (Erik Scott)
- CSX Railroad Bridge fixed completion date & liquidated damages (Jason Bricker & Darrin Eldridge)
- Backstowing (Erik Scott)

Any other questions

- Again, remind in-person attendees to sign in and virtual attendees to fill out attendance affidavit

Adjourn

BOYD COUNTY, IMPROVE US 60 FROM THE I-64 INTERCHANGE TO KY
180; MANDATORY PRE-BID MEETING, ITEM NUMBER: 9-8400.00,
CID: 211056; MEETING SUMMARY &
QUESTIONS & RESPONSES NOTED DURING THE MEETING;
DECEMBER 3, 2021

- Prior to recording starting – Railroad Information:
 - Flagging info and documents supplied by Wayne Bolen with Benesch on the behalf of CSX needs to be posted/supplied on our website – information has been forwarded to Construction Procurement for posting
- Prior to recording starting – Utility Question:
 - Question - Is the approved list of utility contractors the same for all utility work for this project?
 - Response - No. There is a separate list of approved contractors for each utility company.
- 1-2 min. into recording – Utility Question:
 - Question - Are there any underground electric within the project limits?
 - Response - No. Unless it is privately owned and maintained.
- 3.5 min into recording – Utility Question:
 - Question - Will there be a need to contact a utility company regarding temporary support of a utility pole if/when excavation is performed within close proximity to the pole?
 - Response – Yes. The contractor shall contact the owner of the utility and the utility company is to make the determination concerning the need to install any temporary support system(s).
- 8 min into recording – Utility Question:
 - Question – Who is responsible for performing the onsite inspection for the water and sanitary sewer utility work?
 - Response – E.L. Robinson in conjunction with the KYTC inspection staff
- 8.5 min into recording – Utility Question:
 - Question – Does the existing water line consist of an asbestos material? If so, what is the required removal/disposal process?
 - Response - If asbestos containing material is encountered it is best practices to not disturb it and leave it in place. If it is removed or disturbed, it shall be removed, and disposed of per the plans/specifications.
- 10 min to 17 min into recording – Pavement options.
 - KYTC & Stantec explained that the finished elevations shown on the profile and cross sections are correct and shall be used. Elevation adjustments for cement stabilized subgrade will not affect final elevations.




















BOYD COUNTY, IMPROVE US 60 FROM THE I-64 INTERCHANGE TO KY
180; MANDATORY PRE-BID MEETING, ITEM NUMBER: 9-8400.00,
CID: 211056; MEETING SUMMARY &
QUESTIONS & RESPONSES NOTED DURING THE MEETING;
DECEMBER 3, 2021

- 18.5 min into recording – Earthwork Question:
 - Question – Will additional sulfate testing be required and/or performed?
 - Response – Several samples were taken throughout the project. It is felt that based on the results of those samples we are confident in the results provided and no further samples will be needed.
 - Question – Were all the samples within the acceptable range.
 - Response – Yes.
- 20.5 min into recording Embankment/Earthwork Question:
 - Question - The non-durable shale, how high-up/far into the embankment areas will it be allowed as subgrade material?
 - Response – It cannot be used within the top two feet. Soil is to be used within the top two feet. Otherwise, the embankment areas shall be constructed per section 206 of the Standard Specifications.
- 29 min into the recording Compaction Question:
 - Question – Will the cabinet consider allowing dynamic compaction or other means to shorten the required settlement duration periods?
 - Response – Yes, the cabinet will consider alternative methods to shorten the required settlement duration periods. The contractor will need to formally submit a proposal, and the cabinet will review and determine if it is feasible/acceptable.
- 30.5 min into the recording Drainage Blanket Question:
 - Question – Quantity for granular in the location of the bridge approaches does not appear to be accounted for within the plans. How is this item to be paid?
 - Response - KYTC will review internally and provide a response to post online (this has been done and revision submitted to Construction Procurement).
- 35 min into the recording Utility Question:
 - Question –It is difficult to obtain locked in pricing for utility materials. Will considerations be given concerning time and prices due to material shortages and the volatile market?
 - Response – No, not at this time. Once the contract has been awarded if any issues arise the cabinet will consider written explanations detailing the issue. The contractor is encouraged to keep concise, clear, and detailed documentation to support their claims.
- 39.5 min into the recording Railroad Flagging:
 - Question – If the 300 days for railroad flagging are exceeded, is the contractor responsible for the cost of flagging in excess of 300 days?
 - Response – See railroad notes (submitted to Construction Procurement for posting) as they cover this question explicitly.

BOYD COUNTY, IMPROVE US 60 FROM THE I-64 INTERCHANGE TO KY 180; MANDATORY PRE-BID MEETING, ITEM NUMBER: 9-8400.00, CID: 211056; MEETING SUMMARY & QUESTIONS & RESPONSES NOTED DURING THE MEETING; DECEMBER 3, 2021

- 44 min into the recording Truck Detour Question:
 - Question – Is there a truck restriction for the proposed KY-5 detour?
 - Response – No, the plans and proposal do not include a truck restriction for the KY-5 diversion (detour). However, in effort to minimize the duration that the diversion is in place, there is a note on the plans that states “The KY-5 diversion shall remain in place only as long as required to construct KY-5. Impact to the Princess Chapel Church shall be minimized to the extent possible”. Furthermore, it is suggested that the contractor limit the diversion to “Local Traffic Only” in order to minimize heavy traffic using the diversion.
- 44.5 min into the recording Levee Question:
 - Question - Will the contractor provide flood protection for the KY-5 levee that is to be removed?
 - Response – The contractor is to replace the culvert at this location prior to removing the levee and/or to take any/all necessary precautions to ensure flooding will not occur.
- 49 min into the recording Utility Question:
 - Question – It is not possible to find a contractor to directional bore at a slope provided in the plans, what is the cabinet going to do to correct?
 - Response – The plans will not be updated, the slopes provided are to be constructed.
- 50.5 min into the recording Hazardous material/Excavation Question:
 - Question – The plans call out hazardous material to excavate on listed properties as incidental. Is all the material on the called-out properties to be considered hazardous? Will the cabinet consider providing a cubic yard quantity for this material opposed to keeping it as incidental?
 - Response –The cabinet will discuss internally and provide a response online. (Response submitted stating that hazardous material will remain incidental.

Boyd County
Improve US 60 from the I-64 Interchange to KY 180
Item Number: 9-8400.00; CID: 211056
Mandatory Pre-Bid Meeting
December 3, 2021

Printed Name	Signature	Company	Phone	E-Mail
Gary Helton		S-D4	606 232-0610	GHelton@SD-4.com
Steven Groves		S D 4	606-232-0620	
JASON QUINN		Boyd County	606-694-0715	jquinn@boydcountyky.com
Tom WATTS		SWARTZ APPLIC	859-585-2674	twatts.spc@gmail.com
Paul Amburger		EL Robinson	606 326-1890	
Bob Crank		EL Robinson		
ZEKE MOHMAN		EL Robinson	606-225-4293	
Scott Young		Triple B Construction	606 585 4733	syong@triplebco.com
Br Brian Wellen				
Brian Wellen		Kyle D9	606 776 0641	brian.wellen@ky.gov
Dave Ritchie		1/4 TC D9	606 845 2551	dave.ritchie@ky.gov
Lindsey Barber		L.H. Roberts Eng	740 414 0032	lbarber@lroberts.com
Jeremy Brickley		WALKER Const	606 315-0124	jbrickley@walkerconstruction.com
Joe Burchett		Bush & Burchett	606 226-2003	joe@bushandburchett.com
DAVID A. SMITH		Smith ADJUSTED	606-922-1798	DAVID@SmithADJUSTED.com
Brandon Phipps		Frederick & May	606-743-4327	fmconst1@mrte.com
Jamie Shields		"	"	kyboy316@gmail.com
B.J. Webb		SOTEI	740 533-0030	southernohiotrenching.com
Jeff Weddings		PhilMor Cont	859 771-4814	pm@philmorcontracting.com

**ATTENDENCE AFFIDAVIT
BOYD COUNTY
IMPROVE US 60 FROM I-64 TO KY 180
ITEM NUMBER 9-8400.00; CID 211056
MANDATORY PRE-BID MEETING, VIDEO CONFERENCE OPTION
December 10, 2021 Letting**

The following persons attended the video conference option on December 3, 2021 at 10:00 a.m. for the subject mandatory pre-bid meeting:

Lester Wimpy

Attested by:

Company Name:	Bizzack Construction, LLC
Printed Name:	Lester Wimpy
Signature:	
Title:	Vice President
Company Address	3009 Atkinson Ave, Suite 200
City, State Zip	Lexington, KY 40509
Phone:	859-299-8001


Return a scanned copy or photo of the completed affidavit to darrin.eldridge@ky.gov by 4:30 p.m. on December 6th, 2021.

**ATTENDENCE AFFIDAVIT
BOYD COUNTY
IMPROVE US 60 FROM I-64 TO KY 180
ITEM NUMBER 9-8400.00; CID 211056
MANDATORY PRE-BID MEETING, VIDEO CONFERENCE OPTION
December 10, 2021 Letting**

The following persons attended the video conference option on December 3, 2021 at 10:00 a.m. for the subject mandatory pre-bid meeting:

Freddie Conn	connhurst@hotmail.com
Terry Bailey	tbailey.connhurst@windstream.net

Attested by:

Company Name:	Connhurst, LLC
Printed Name:	David "Terry" Bailey
Signature:	
Title:	Projects Manager
Company Address	879 Wilson Run Road
City, State Zip	Wallingford KY 41093
Phone:	(606) 286-0387 office, (606) 336-4224 cell, (606) 315-4179 cell

Return a scanned copy or photo of the completed affidavit to darrin.eldridge@ky.gov by 4:30 p.m. on December 6th, 2021.

**ATTENDENCE AFFIDAVIT
BOYD COUNTY
IMPROVE US 60 FROM I-64 TO KY 180
ITEM NUMBER 9-8400.00; CID 211056
MANDATORY PRE-BID MEETING, VIDEO CONFERENCE OPTION
December 10, 2021 Letting**

The following persons attended the video conference option on December 3, 2021 at 10:00 a.m. for the subject mandatory pre-bid meeting:

Kevin Wolfe
Thomas Haydon, III

Attested by:

Company Name:	Haydon Bridge Co., Inc.
Printed Name:	Kevin Wolfe
Signature:	
Title:	President
Company Address	PO Box 175
City, State Zip	Springfield, KY 40069
Phone:	859-336-7533

Return a scanned copy or photo of the completed affidavit to darrin.eldridge@ky.gov by 4:30 p.m. on December 6th, 2021.

**ATTENDENCE AFFIDAVIT
BOYD COUNTY
IMPROVE US 60 FROM I-64 TO KY 180
ITEM NUMBER 9-8400.00; CID 211056
MANDATORY PRE-BID MEETING, VIDEO CONFERENCE OPTION
December 10, 2021 Letting**

The following persons attended the video conference option on December 3, 2021 at 10:00 a.m. for the subject mandatory pre-bid meeting:

Benjamin Sevald – President
Bret Summers – Vice President-Construction
Tave Parker – Estimator
Roger McPeck – Estimator/Project Manager

Attested by:

Company Name:	Mountain Enterprises, Inc. #02938
Printed Name:	Bret Summers
Signature:	
Title:	Vice President – Construction
Company Address	2285 Executive Drive, Suite 200 Or PO Box 13130
City, State Zip	Lexington, KY 40505 Or 40583-3130 for PO Box
Phone:	859-299-7001 office 606-367-0010 cell


Return a scanned copy or photo of the completed affidavit to darrin.eldridge@ky.gov by 4:30 p.m. on December 6th, 2021.

**ATTENDANCE AFFIDAVIT
BOYD COUNTY
IMPROVE US 60 FROM I-64 TO KY 180
ITEM NUMBER 9-8400.00; CID 211056
MANDATORY PRE-BID MEETING, VIDEO CONFERENCE OPTION
December 10, 2021 Letting**

The following persons attended the video conference option on December 3, 2021 at 10:00 a.m. for the subject mandatory pre-bid meeting:

Anton A Anders, Vice President, Corporate Secretary
Michael Harvey
Kyle Kalkhoff

Attested by:

Company Name:	TRITON CONSTRUCTION INC AND SUBSIDIARIES
Printed Name:	Anton A Anders
Signature:	
Title:	Vice President, Corporate Secretary
Company Address	PO Box 1360
City, State Zip	St Albans, WV 25177
Phone:	304-759-2100

Return a scanned copy or photo of the completed affidavit to darrin.eldridge@ky.gov by 4:30 p.m. on December 6th, 2021.

**ATTENDANCE AFFIDAVIT
BOYD COUNTY
IMPROVE US 60 FROM I-64 TO KY 180
ITEM NUMBER 9-8400.00; CID 211056
MANDATORY PRE-BID MEETING, VIDEO CONFERENCE OPTION
December 10, 2021 Letting**

The following persons attended the video conference option on December 3, 2021 at 10:00 a.m. for the subject mandatory pre-bid meeting:

<i>MATT TUTTLE</i>
<i>DANIEL SMELTON</i>
<i>ARTHUR WALKER</i>

Attested by:

Company Name:	<i>Walker Construction + Renovations</i>
Printed Name:	<i>Arthur E. Walker, III</i>
Signature:	<i>A.E.W. III</i>
Title:	<i>PRESIDENT</i>
Company Address	<i>200 Appleson-Holmes, Suite 100</i>
City, State Zip	<i>Mt. Sterling, KY 40353</i>
Phone:	<i>859-499-2402</i>

Return a scanned copy or photo of the completed affidavit to darrin.eldridge@ky.gov by 4:30 p.m. on December 6th, 2021.